

## Pflugerville Street Reconstruction Design Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2024		Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1	Request on Council Agenda	0 days	Fri 1/12/24	Fri 1/12/24	2FS-7 days													
2	Council Award of Design Contract	0 days	Tue 1/23/24	Tue 1/23/24														
3	<b>NTP Issued</b>	<b>0 days</b>	<b>Wed 1/24/24</b>	<b>Wed 1/24/24</b>	<b>2</b>													
4	<b>Data Collection</b>	<b>40 days</b>	<b>Mon 1/29/24</b>	<b>Fri 3/22/24</b>														
5	Surveying Services	8 wks	Mon 1/29/24	Fri 3/22/24	2													
6	Geotechnical Engineering Services	8 wks	Mon 1/29/24	Fri 3/22/24	2													
7	<b>Preliminary Engineering</b>	<b>59 days</b>	<b>Tue 2/13/24</b>	<b>Fri 5/3/24</b>														
8	Site Visit	1 day	Tue 2/13/24	Tue 2/13/24														
9	Preliminary Engineering Design and Memorandum	6 wks	Mon 3/11/24	Fri 4/19/24	6SS+75%,5SS+75%,8													
10	Submit Preliminary Engineering Memorandum	0 days	Fri 4/19/24	Fri 4/19/24	9													
11	City Review	2 wks	Mon 4/22/24	Fri 5/3/24	10													
12	<b>Design Plans and Construction Documents</b>	<b>66 days</b>	<b>Thu 3/28/24</b>	<b>Thu 6/27/24</b>														
13	Meet with City- PER Comment Review	0 days	Mon 5/6/24	Mon 5/6/24	11FS+1 day													
14	90% PS&E Design	7 wks	Thu 3/28/24	Wed 5/15/24	5,13FF+7 days													
15	90% PS&E QAQC	4 days	Thu 5/16/24	Tue 5/21/24	14													
16	Submit 90% PS&E	0 days	Wed 5/22/24	Wed 5/22/24	15FS+1 day													
17	City Review	7 days	Thu 5/23/24	Fri 5/31/24	16													
18	Meet with City- 90% Comment Review	0 days	Mon 6/3/24	Mon 6/3/24	17FS+1 day													
19	100% PS&E Design	15 days	Tue 6/4/24	Mon 6/24/24	18													
20	Submit Final Bid Documents	0 days	Tue 6/25/24	Tue 6/25/24	19FS+1 day													
21	City Review and Sign-Off on Bid Documents	2 days	Wed 6/26/24	Thu 6/27/24	20													
22	<b>Public Involvement</b>	<b>10 days</b>	<b>Fri 6/14/24</b>	<b>Thu 6/27/24</b>														
23	Prepare Presentation Materials	2 wks	Fri 6/14/24	Thu 6/27/24	24SS-10 days													
24	Public Meeting	0 days	Thu 6/27/24	Thu 6/27/24	21													
25	<b>Bidding and Contracting</b>	<b>44 days</b>	<b>Wed 6/26/24</b>	<b>Tue 8/27/24</b>														
26	Bid Advertisement to Paper	0 days	Wed 6/26/24	Wed 6/26/24	20FS+1 day													
27	Advertise Bid	16 days	Wed 7/3/24	Wed 7/24/24	26FS+4 days													
28	Pre-Bid Meeting	0 days	Tue 7/9/24	Tue 7/9/24	27SS+5 days													
29	Bid Opening	0 days	Wed 7/24/24	Wed 7/24/24	27													
30	Evaluate Bids & Prepare Letter of Recommendation	7 days	Thu 7/25/24	Fri 8/2/24	27													
31	Request on Council Agenda	1 day	Fri 8/2/24	Fri 8/2/24	32FS-8 days													
32	Council Award of Contract	1 day	Tue 8/13/24	Tue 8/13/24														
33	Execution of Contract/ Prepare Contract Documents	2 wks	Wed 8/14/24	Tue 8/27/24	32													
34	<b>Construction</b>	<b>120 days</b>	<b>Wed 8/28/24</b>	<b>Tue 2/11/25</b>	<b>33</b>													
35	Construction	6 mons	Wed 8/28/24	Tue 2/11/25	33													

