

Facilities (2)						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
Downtown East Project (City Hall, Recreation Center & Main St)	ECM	Griffin I Swinerton	C	100%	Complete	26%
Public Works Complex	MarmonMok	Core Construction	C	100%	Complete	25%
Parks (5)						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
1849 Park Ph 2 Improvements (3 baseball/softball fields and an event lawn)	Burditt	G Hyatt Construction, Inc.	C	100%	Complete	83%
Kelly Lane Park	Dunaway	Patin Construction	C	100%	Complete	9%
Annual Trail Improvements	Quiddity	Mutiple	C	100%	Complete	
Destination Playspace	TBD	TBD	In Progress	0%	TBD	0%
Lake Pflugerville Phase 2	TBD	TBD	In Progress	0%	TBD	0%
Transportation (26)						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
Historic Colored Addition Infrastructure Improvements	Halff Associates	Joe Bland Construction	C	100%	Complete	43%
ADA Project Implementation	LJA Engineering	Elecnor Belco Electric, Inc.	C	100%	Complete	0%
E. Pflugerville Pkwy Realignment (Jesse Bohls) E of Weiss	LJA Engineering	Patin Construction	C	100%	Complete	0%
Immanuel Road Improvements	Rodriguez Transportation Group	TBD	C	100%	Bidding	0%
NB and SB FM 685 at Kelly Lane Intersection Improvements	LJA Engineering	TBD	D	100%	Apr-26	0%
Kelly Lane Phase 3	ESP/Civil Corp	TBD	D	95%	Apr-26	0%
Pfluger Farm Lane North	Kimley-Horn	TBD	D	70%	Apr-26	0%
City Intersection Improvements: FM 685/Coppermine Overpass	Burns & McDonnell	TBD	D	100%	Pending TxDOT Letting	0%
Dynamic Speed Feedback Signs also called HSIP Speed Message Signs	Freese and Nichols	TBD	D	90%	Jul-26	0%

## Transportation -Continued

Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
Picadilly Dr from IH 35 NBFR to Central Commerce Dr - Safety Lighting	Halff Associates	TBD	D	90%	Jul-26	0%
Pflugerville Pkwy at Grand Avenue Pkwy and Heatherwilde Blvd- Left turn lanes	Freese and Nichols	TBD	D	90%	Jul-26	0%
E. Pecan Street Improvements	Kimley-Horn	TBD	D	30%	TBD	NA
Parkway Drive Reconstruction & Drainage Improvements	Colliers Engineering	TBD	D	90%	Mar-26	0%
Melber Lane from Cameron Rd to Pleasanton Pkwy	CP&Y	TBD	D	20%	TBD	0%
E Pflugerville Pkwy (Colorado Sand to Weiss)	LJA Engineering	TBD	D	100%	Jan-26	NA
FM 685 Corridor Improvements	Kimley Horn	NA	D	30% PER	NA	NA
SH 45 Frontage Road	Halff Associates	TBD	D	Coordinating with TxDOT	TBD	0%
Limestone Commercial Drive and Pfluger Farm Lane North Connection	Kimley-Horn	TBD	D	30%	Jan-27	0%
Weiss Lane Widening	K Friese/Lochner	TBD	D	30%	Sep-26	0%
Pfenning Lane Extension E. Pecan Street to Wells Branch	Bridgefarmer & Associates, Inc.	TBD	D	30%	TBD	0%
Intersection Design and Construction	Halff Associates	Paradigm	D	30%	TBD	0%
Traffic Signal Improvement Implementation	Kimley Horn	Elecnor Belco Electric, Inc.	C	100%	0%	0%
Picadilly Dr. Central Commerce & Royston	Halff Associates	Capital Excavation Company, Inc.	C	100%	Complete	20%
Pavement Maintenance Projects	Halff Associates	Patin Construction	C	0%	Complete	0%
Neighborhood Street Reconstruction Pkg 1B	Halff	Patin	C	Complete	Complete	35%
Neighborhood Street Reconstruction Pkg 3	Cobb, Fendley & Associates	Patin Construction	C	100%	Complete	95%

## Wastewater (13)

Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
6.0 Wilbarger Wastewater Treatment Facility	Garver	PLW Waterworks	C	100%	Complete	36%
Cottonwood West Force Main and Lift Station	Kimley-Horn	C.C. Carlton, LTD	C	100%	Complete	67%
54-inch Wilbarger Creek WW Interceptor	Kimley-Horn	McKee Utility Contractors, LLC	C	100%	Complete	50%

Wastewater -Continued						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
36in Sorento WW Interceptor Ph2	STV	Garney Companies, Inc.	C	100%	Complete	10%
15-inch North Wilbarger Wastewater Interceptor	STV	Patin	C	100%	Complete	86%
27in Kelly Lane Wastewater Interceptor	Walker Partners	TBD	D	60%	Spring 2027	0%
12-inch Bohls Wastewater Interceptor	Huitt-Zollars	TBD	D	60%	Aug-26	0%
18-inch Gilleland Creek Wastewater Interceptor	K-Friese	TBD	On hold	100%	Aug-26	0%
Rehabilitation - Wastewater Lines	Quiddity	TBD	D	90%	Aug-26	0%
Lower New Sweden Lift Station & Force Main	Pape Dawson	TBD	D	90%	Aug-26	0%
15-inch NW Wilbarger Wastewater Line Extension	STV	TBD	D	100%	Aug-26	0%
Boulder Ridge Lift Station Rehabilitation and Expansion	HR Green	TBD	D	60%	Aug-26	0%
12-inch Club Wastewater Interceptor	TBD	TBD	In progress	0%	TBD	0%
Water (10)						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
Water Treatment Plant Expansion to 30MGD & Pump Station at WTP	Ardurra	PLW Waterworks	C	100%	Complete	86%
Secondary Colorado River Raw Water Line - Pipeline from Austin's jurisdiction terminating at Lake Pflugerville	Freese and Nichols	Belt Construction	C	100%	Complete	73%
42/36 inch Weiss Ln & Pecan St Water Lines	STV	TBD	C	100%	Complete	2%
Water Line Rehabilitation - Gatlinburg & Pflugerville Estates	Cobb-Findley	SKE Construction, LLC.	C	100%	Complete	0%
Pfennig Ground Storage Tank Rehab	Davis Engineering, Inc	CROM CFG Industries, LLC	C	100%	Complete	5%
12-inch Weiss Ln & Kelly Ln Water Lines	STV	TBD	D	90%	Spring 2026	0%
12" Central Looping Improvements in 794' Pressure Zone	Binkley-Barfield	TBD	D	100%	Spring 2026	0%

City of Pflugerville  
Capital Improvement Program  
Project Update February 2026

Water-Continued						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
30-inch SH 130 Waterline & Pfluger Farm Lane Water Lines	Walker Partners	TBD	D	90%	Jun-26	0%
30/24-inch St Hwy 45 Pump Station Discharge Line	Black & Veatch	TBD	D	60%	Spring 2026	0%
5.0 MGD State Highway 45 Pump Station and 1.25 MGD Ground Storage Tank	BGE, Inc.	TBD	D	0%	TBD	0%
Reclaimed Water (2)						
Project	Design Consultant	Construction Contractor	Phase	Design % Complete	Anticipated Bid Date	Construction % Complete
Reclaimed Water Line to 1849 Park	Quiddity Engineering, LLC	TBD	D	90%	Apr-26	0%
Reclaimed Water Line along Weiss Lane	STV, Inc.	TBD	D	0%	TBD	0%