



Activity ID	Activity Name	OD	Start	Finish	2024												2025												2026												2027											
					N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J				
Site Concrete					[Gantt bars for Site Concrete]																																															
Asphalt					[Gantt bars for Asphalt]																																															
Landscape					[Gantt bars for Landscape]																																															
Bridge Procure/Build					[Gantt bars for Bridge Procure/Build]																																															
Traffic Signage					[Gantt bars for Traffic Signage]																																															
Exterior Lighting					[Gantt bars for Exterior Lighting]																																															
Site Furnishings					[Gantt bars for Site Furnishings]																																															
Submittals & Procurement					[Gantt bars for Submittals & Procurement]																																															
265000 - Lighting Fixtures					[Gantt bars for 265000 - Lighting Fixtures]																																															
328000 - Irrigation					[Gantt bars for 328000 - Irrigation]																																															
329000 - Planting					[Gantt bars for 329000 - Planting]																																															
331000 - Water Utilities					[Gantt bars for 331000 - Water Utilities]																																															
333000 - Sanitary Sewage Utilities					[Gantt bars for 333000 - Sanitary Sewage Utilities]																																															
334000 - Storm Drainage Utilities					[Gantt bars for 334000 - Storm Drainage Utilities]																																															
348000 - Bridges					[Gantt bars for 348000 - Bridges]																																															
City Hall					[Gantt bars for City Hall]																																															
Recreation Center					[Gantt bars for Recreation Center]																																															
Construction (Work Days U.N.O)					[Gantt bars for Construction (Work Days U.N.O)]																																															
Infrastructure					[Gantt bars for Infrastructure]																																															
Establishment					[Gantt bars for Establishment]																																															
INFRA-1000	Mobilize to Site	5	19-Nov-24	25-Nov-24	[Gantt bar for INFRA-1000]																																															
INFRA-1010	Install Site Security/Fencing	20	19-Nov-24	18-Dec-24	[Gantt bar for INFRA-1010]																																															
INFRA-1360	Survey Calibration & Layout of Erosion Control	3	19-Nov-24	21-Nov-24	[Gantt bar for INFRA-1360]																																															
INFRA-1020	Install Erosion Control/ BMP's	5	26-Nov-24	04-Dec-24	[Gantt bar for INFRA-1020]																																															
INFRA-1040	Clear & Grub Site	10	05-Dec-24	18-Dec-24	[Gantt bar for INFRA-1040]																																															
Phase 1A (East Side, Main St., B&C St., FM685, Grading)					[Gantt bars for Phase 1A]																																															
Sitework & Grading					[Gantt bars for Sitework & Grading]																																															
INFRA-1100	Strip Topsoil	5	19-Dec-24	27-Dec-24	[Gantt bar for INFRA-1100]																																															
INFRA-1550	Excavation	12	30-Dec-24	15-Jan-25	[Gantt bar for INFRA-1550]																																															
INFRA-1560	Embankment	12	16-Jan-25	03-Feb-25	[Gantt bar for INFRA-1560]																																															
INFRA-1590	Trench for Utilities	14	16-Jan-25	05-Feb-25	[Gantt bar for INFRA-1590]																																															
INFRA-1570	Rec Center Prep and Pad	12	04-Feb-25	20-Feb-25	[Gantt bar for INFRA-1570]																																															
INFRA-1580	City Hall Prep and Pad	10	21-Feb-25	06-Mar-25	[Gantt bar for INFRA-1580]																																															
Site Utilities					[Gantt bars for Site Utilities]																																															
INFRA-1070	Install Wastewater Improvements	10	06-Feb-25	20-Feb-25	[Gantt bar for INFRA-1070]																																															
INFRA-1370	Test Wastewater Improvements	20	06-Feb-25	06-Mar-25	[Gantt bar for INFRA-1370]																																															
INFRA-1260	Install & Test WL along FM 685 for Construction Water	5	06-Feb-25	12-Feb-25	[Gantt bar for INFRA-1260]																																															
INFRA-1090	Install Underground Water Improvements	10	21-Feb-25	06-Mar-25	[Gantt bar for INFRA-1090]																																															
INFRA-1600	Test Underground Water Improvement	20	21-Feb-25	20-Mar-25	[Gantt bar for INFRA-1600]																																															
INFRA-1080	Install Storm Drainage Improvements	15	07-Mar-25	27-Mar-25	[Gantt bar for INFRA-1080]																																															
INFRA-1390	Clean-up Utility Spoils	10	14-Mar-25	27-Mar-25	[Gantt bar for INFRA-1390]																																															
INFRA-1380	Excavate & Install Gas	30	28-Mar-25	08-May-25	[Gantt bar for INFRA-1380]																																															
INFRA-1500	Trench & Install Electrical Conduit System	15	28-Mar-25	17-Apr-25	[Gantt bar for INFRA-1500]																																															
INFRA-1510	Install Vaults	10	18-Apr-25	01-May-25	[Gantt bar for INFRA-1510]																																															
INFRA-1520	Set & Install Concrete Pads	10	02-May-25	15-May-25	[Gantt bar for INFRA-1520]																																															
INFRA-1530	Install Street Light Bases	5	16-May-25	22-May-25	[Gantt bar for INFRA-1530]																																															

- [Red square] Mobilize to Site
- [Orange square] Install Site Security/Fencing
- [Grey square] Survey Calibration & Layout of Erosion Control
- [Red square] Install Erosion Control/ BMP's
- [Red square] Clear & Grub Site

- [Red square] Strip Topsoil
- [Red square] Excavation
- [Green square] Embankment
- [Red square] Trench for Utilities
- [Green square] Rec Center Prep and Pad
- [Green square] City Hall Prep and Pad

- [Red square] Install Wastewater Improvements
- [Green square] Test Wastewater Improvements
- [Green square] Install & Test WL along FM 685 for Construction Water
- [Red square] Install Underground Water Improvements
- [Orange square] Test Underground Water Improvement
- [Red square] Install Storm Drainage Improvements
- [Red square] Clean-up Utility Spoils
- [Green square] Excavate & Install Gas
- [Red square] Trench & Install Electrical Conduit System
- [Red square] Install Vaults
- [Red square] Set & Install Concrete Pads
- [Red square] Install Street Light Bases

Remaining Work
 Actual Work
 Impacts
 Milestone
 Negative (<0 TF)
 Near Critical (1-10 TF)
 Impacted
 Critical Milestone
 Critical Work
 Actual Level of Effort
 Summary

