

City of Pflugerville  
Displaced Left Turn  
Design & Construction Schedule

ID	Task Name	Duration	Start	Finish	Jan '20	Feb '20	Mar '20	Apr '20	May '20	Jun '20	Jul '20	Aug '20	Sep '20	Oct '20	Nov '20	Dec '20	Jan '21	Feb '21	Mar '21	Apr '21	May '21	Jun '21	Jul '21	Aug '21	Sep '21	Oct '21	Nov '21
1	<b>Pflugerville - Displaced Left Turn</b>	<b>335 days</b>	<b>Mon 2/3/20</b>	<b>Fri 5/14/21</b>																							
2	Begin Project - Notice to Proceed	0 days	Mon 2/3/20	Mon 2/3/20																							
3	<b>PS&amp;E Phase</b>	<b>145 days</b>	<b>Mon 2/3/20</b>	<b>Fri 8/21/20</b>																							
4	Survey	40 days	Mon 2/3/20	Fri 3/27/20																							
5	60% Design	50 days	Mon 3/30/20	Fri 6/5/20																							
6	Submit 60% to City	0 days	Fri 6/5/20	Fri 6/5/20																							
7	60% City Review	10 days	Mon 6/8/20	Fri 6/19/20																							
8	90% Design	20 days	Mon 6/22/20	Fri 7/17/20																							
9	Submit 90% to City	0 days	Fri 7/17/20	Fri 7/17/20																							
10	90% City Review	10 days	Mon 7/20/20	Fri 7/31/20																							
11	100% Design	15 days	Mon 8/3/20	Fri 8/21/20																							
12	Submit Signed and Sealed Plans	0 days	Fri 8/21/20	Fri 8/21/20																							
13	<b>Letting Phase</b>	<b>70 days</b>	<b>Mon 8/24/20</b>	<b>Fri 11/27/20</b>																							
14	TxDOT Permit Review	30 days	Mon 8/24/20	Fri 10/2/20																							
15	TxDOT Permit Approval	0 days	Fri 10/2/20	Fri 10/2/20																							
16	Advertising	30 days	Mon 10/5/20	Fri 11/13/20																							
17	Bid Opening	0 days	Fri 11/13/20	Fri 11/13/20																							
18	Award Contract	10 days	Mon 11/16/20	Fri 11/27/20																							
19	<b>Constuction Phase</b>	<b>120 days</b>	<b>Mon 11/30/20</b>	<b>Fri 5/14/21</b>																							
20	Constuction Items	120 days	Mon 11/30/20	Fri 5/14/21																							

