

Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027											
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J							
Pflugerville Downtown East - Rec Center		751	12-Feb-24 A	19-Mar-27																																																	
Summary and Milestones (Cal. Days U.N.O)		503	14-Mar-25	19-Mar-27																																																	
Recreation Center		503	14-Mar-25	19-Mar-27																																																	
MO3260	NTP Start Construction	0		14-Mar-25*	SB - 5-Day Work Week w/ Holidays	◆ NTP Start Construction																																															
SUM-3080	Construction Duration	644	15-Mar-25	18-Dec-26	SB - 7-Day Work Week	Construction Duration																																															
NRC-1330	New Recreation Center Substantial Completion (Prior to Adverse Weather Allowance)	0		18-Nov-26	SB - 7-Day Work Week	◆ New Recreation Center Substantial Completion																																															
SUM-1100	Adverse Weather Allowance - Rec Center Working Days	20	19-Nov-26	18-Dec-26	SB - 5-Day Work Week w/ Holidays	■ Adverse Weather Allowance																																															
SUM-1075	New Recreation Center Substantial Completion (After Adverse Weather Allowance)	0		18-Dec-26*	SB - 5-Day Work Week w/ Holidays	◆ New Recreation Center Substantial Completion																																															
CO7020	Punchlist & Close-Out	90	19-Dec-26	18-Mar-27	SB - 7-Day Work Week	■ Punchlist																																															
CO7050	Final Completion / Occupancy	0	19-Mar-27		SB - 5-Day Work Week w/ Holidays	◆ Final Completion																																															
Preconstruction (Work Days U.N.O)		579	12-Feb-24 A	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
Recreation Center		579	12-Feb-24 A	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
Design/Preconstruction		380	12-Feb-24 A	19-Sep-25	SB - 5-Day Work Week w/ Holidays																																																
Schematic Design		122	12-Feb-24 A	21-Aug-24 A	SB - 5-Day Work Week w/ Holidays	■ Schematic Design																																															
Design Development		121	01-Jul-24 A	20-Dec-24	SB - 5-Day Work Week w/ Holidays	■ Design Development																																															
GMP Development		210	18-Nov-24	19-Sep-25	SB - 5-Day Work Week w/ Holidays																																																
RECPRE-1510	DD Cost Estimate Period(Swinerton Byrne Develop GMP)	20	18-Nov-24	17-Dec-24	SB - 5-Day Work Week w/ Holidays	■ DD Cost Estimate Period(Swinerton Byrne Develop GMP)																																															
RECPRE-1290	Griffin Swinerton Develop GMP	15	23-Dec-24	15-Jan-25	SB - 5-Day Work Week w/ Holidays	■ Griffin Swinerton Develop GMP																																															
RECPRE-1300	Construction Documents(Permit Set)	54	17-Mar-25	30-May-25	SB - 5-Day Work Week w/ Holidays	■ Construction Documents(Permit Set)																																															
RECPRE-1310	Construction Documents (100% CDs)	78	02-Jun-25	19-Sep-25	SB - 5-Day Work Week w/ Holidays	■ Construction Documents (100% CDs)																																															
Site Development Permit		57	18-Nov-24	12-Feb-25	SB - 5-Day Work Week w/ Holidays																																																
RECPRE-1320	Submittal	1	18-Nov-24	18-Nov-24	SB - 5-Day Work Week w/ Holidays	■ Submittal																																															
RECPRE-1330	City Review & ReceiveComments	15	19-Nov-24	11-Dec-24	SB - 5-Day Work Week w/ Holidays	■ City Review & ReceiveComments																																															
RECPRE-1340	Meeting on Comments & Resubmittal#1	0	12-Dec-24	12-Dec-24	SB - 5-Day Work Week w/ Holidays	■ Meeting on Comments & Resubmittal#1																																															
RECPRE-1350	City Review of Re-Submittal #1 & Receive Comments	15	12-Dec-24	06-Jan-25	SB - 5-Day Work Week w/ Holidays	■ City Review of Re-Submittal #1 & Receive Comments																																															
RECPRE-1360	Meeting to Clear Comments & Final Document Prep	20	07-Jan-25	04-Feb-25	SB - 5-Day Work Week w/ Holidays	■ Meeting to Clear Comments & Final Document Prep																																															
RECPRE-1370	Final Document - Recreation Center	0		04-Feb-25	SB - 5-Day Work Week w/ Holidays	◆ Final Document - Recreation Center																																															
RECPRE-1380	Site Development Permit Issued - Recreation Center	5	05-Feb-25	11-Feb-25	SB - 5-Day Work Week w/ Holidays	■ Site Development Permit Issued - Recreation Center																																															
RECPRE-1390	Pre-Construction Meeting - Recreation Center	1	12-Feb-25	12-Feb-25	SB - 5-Day Work Week w/ Holidays	■ Pre-Construction Meeting - Recreation Center																																															
Building (Architectural) Permit		154	18-Nov-24	01-Jul-25	SB - 5-Day Work Week w/ Holidays																																																
RECPERMIT-1400	Pre-Submittal Meeting	5	21-Apr-25	25-Apr-25	SB - 5-Day Work Week w/ Holidays	■ Pre-Submittal Meeting																																															
RECPERMIT-1410	Submittal	1	25-Apr-25	25-Apr-25	SB - 5-Day Work Week w/ Holidays	■ Submittal																																															
RECPERMIT-1420	City Review & ReceiveComments	15	28-Apr-25	16-May-25	SB - 5-Day Work Week w/ Holidays	■ City Review & ReceiveComments																																															
RECPERMIT-1430	Meeting on Comments & Resubmittal#1	5	19-May-25	23-May-25	SB - 5-Day Work Week w/ Holidays	■ Meeting on Comments & Resubmittal#1																																															
RECPERMIT-1440	City Review of Re-Submittal #1 & Receive Comments	10	27-May-25	09-Jun-25	SB - 5-Day Work Week w/ Holidays	■ City Review of Re-Submittal #1 & Receive Comments																																															
RECPERMIT-1450	Meeting to Clear Comments & Final Document Prep	10	10-Jun-25	23-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Meeting to Clear Comments & Final Document Prep																																															
RECPERMIT-1460	Final Document - Recreation Center	0		23-Jun-25	SB - 5-Day Work Week w/ Holidays	◆ Final Document - Recreation Center																																															
RECPERMIT-1470	Building Permit Issued - Recreation Center	5	24-Jun-25	30-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Building Permit Issued - Recreation Center																																															
RECPERMIT-1480	Pre-Construction Meeting - Recreation Center	1	01-Jul-25	01-Jul-25	SB - 5-Day Work Week w/ Holidays	■ Pre-Construction Meeting - Recreation Center																																															
BP1 (Foundation) Permit		50	18-Nov-24	03-Feb-25	SB - 5-Day Work Week w/ Holidays																																																
RECPERMIT-154C	Submittal (REC-FOUNDATION)	35	18-Nov-24	10-Jan-25	SB - 5-Day Work Week w/ Holidays	■ Submittal (REC-FOUNDATION)																																															
RECPERMIT-153C	Pre-Submittal Meeting (REC-FOUNDATION)	1	13-Jan-25	13-Jan-25	SB - 5-Day Work Week w/ Holidays	■ Pre-Submittal Meeting (REC-FOUNDATION)																																															
RECPERMIT-155C	City Review & ReceiveComments (REC-FOUNDATION)	10	14-Jan-25	28-Jan-25	SB - 5-Day Work Week w/ Holidays	■ City Review & ReceiveComments (REC-FOUNDATION)																																															
RECPERMIT-159C	Final Document - Recreation Center (REC-FOUNDATION)	0		28-Jan-25	SB - 5-Day Work Week w/ Holidays	◆ Final Document - Recreation Center (REC-FOUNDATION)																																															
RECPERMIT-160C	Building Permit Issued - Recreation Center (REC-FOUNDATION)	3	29-Jan-25	31-Jan-25	SB - 5-Day Work Week w/ Holidays	■ Building Permit Issued - Recreation Center (REC-FOUNDATION)																																															
RECPERMIT-161C	Pre-Construction Meeting - Recreation Center (REC-FOUNDATION)	1	03-Feb-25	03-Feb-25	SB - 5-Day Work Week w/ Holidays	■ Pre-Construction Meeting - Recreation Center (REC-FOUNDATION)																																															

■ Remaining Work
 ■ Actual Work
 ■ Impacts
 ◆ Milestone
■ Negative (<0 TF)
 ■ Near Critical (1-10 TF)
 Impacted
 ◆ Critical Milestone
■ Critical Work
 ■ Actual Level of Effort
 ■ Summary

Pflugerville Downtown East - Rec Center
100% GMP Preliminary Schedule



Run Date :14-Feb-25
 Data Date: 23-Oct-24
 Page 1 of 16

Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027																							
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J																			
BP2 (Structure) Permit																																																																	
RECPERMIT-164C	Submittal (REC-STRUCT)	58	03-Feb-25	24-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-163C	Pre-Submittal Meeting (REC-STRUCT)	30	03-Feb-25	17-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-165C	City Review & ReceiveComments (REC-STRUCT)	1	18-Mar-25	18-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-166C	Meeting on Comments & Resubmittal#1 (REC-STRUCT)	15	19-Mar-25	08-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-167C	Meeting on Comments & Resubmittal#1 (REC-STRUCT)	5	09-Apr-25	15-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-167C	City Review of Re-Submittal #1 & Receive Comments (REC-STRUCT)	5	16-Apr-25	22-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-169C	Final Document - Recreation Center (REC-STRUCT)	0		22-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-170C	Building Permit Issued - Recreation Center (REC-STRUCT)	1	23-Apr-25	23-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
RECPERMIT-171C	Pre-Construction Meeting - Recreation Center (REC-STRUCT)	1	24-Apr-25	24-Apr-25	SB - 5-Day Work Week w/ Holidays																																																												
Construction Agreement																																																																	
RECPRE-1490	ExecuteDevelopment Agreement	40	16-Jan-25	14-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Trade Buyout Rec																																																																	
Mechanical																																																																	
RCBUY-1000	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1170	Trade Bidding Period	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1340	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1340	Review, Inter views, Leveling	30	27-Dec-24	10-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1510	SB Recommend Awards	5	11-Feb-25	18-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1680	Owner Approve Recommendations	5	19-Feb-25	25-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1850	Issue Construction Contract	10	26-Feb-25	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Electrical																																																																	
RCBUY-1140	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1310	Prepare Trade Bid Packages	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1310	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1480	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1480	Review, Inter views, Leveling	30	27-Dec-24	10-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1650	SB Recommend Awards	5	11-Feb-25	18-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1820	Owner Approve Recommendations	5	19-Feb-25	25-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1990	Issue Construction Contract	10	26-Feb-25	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Plumbing																																																																	
RCBUY-1130	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1300	Prepare Trade Bid Packages	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1300	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1470	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1470	Review, Inter views, Leveling	30	27-Dec-24	10-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1640	SB Recommend Awards	5	11-Feb-25	18-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1810	Owner Approve Recommendations	5	19-Feb-25	25-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1980	Issue Construction Contract	10	26-Feb-25	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Fire Alarm																																																																	
RCBUY-1120	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1290	Prepare Trade Bid Packages	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1290	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1460	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1460	Review, Inter views, Leveling	30	27-Dec-24	10-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1630	SB Recommend Awards	5	11-Feb-25	18-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1800	Owner Approve Recommendations	5	19-Feb-25	25-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1970	Issue Construction Contract	10	26-Feb-25	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Fire Sprinkler																																																																	
RCBUY-1110	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1280	Prepare Trade Bid Packages	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1280	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1450	Trade Bidding Period	15	04-Dec-24	26-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1450	Review, Inter views, Leveling	30	27-Dec-24	10-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1620	SB Recommend Awards	5	11-Feb-25	18-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1790	Owner Approve Recommendations	5	19-Feb-25	25-Feb-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1960	Issue Construction Contract	10	26-Feb-25	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
Low Voltage																																																																	
RCBUY-1100	Prepare Trade Bid Packages	75	18-Nov-24	11-Mar-25	SB - 5-Day Work Week w/ Holidays																																																												
RCBUY-1100	Prepare Trade Bid Packages	10	18-Nov-24	03-Dec-24	SB - 5-Day Work Week w/ Holidays																																																												

- Submittal (REC-STRUCT)
- | Pre-Submittal Meeting (REC-STRUCT)
- City Review & ReceiveComments (REC-STRUCT)
- Meeting on Comments & Resubmittal#1 (REC-STRUCT)
- City Review of Re-Submittal #1 & Receive Comments (REC-STRUCT)
- ◆ Final Document - Recreation Center (REC-STRUCT)
- | Building Permit Issued - Recreation Center (REC-STRUCT)
- | Pre-Construction Meeting - Recreation Center (REC-STRUCT)

■ ExecuteDevelopment Agreement

- Prepare Trade Bid Packages
- Trade Bidding Period
- Review, Inter views, Leveling
- SB Recommend Awards
- Owner Approve Recommendations
- Issue Construction Contract

- Prepare Trade Bid Packages
- Trade Bidding Period
- Review, Inter views, Leveling
- SB Recommend Awards
- Owner Approve Recommendations
- Issue Construction Contract

- Prepare Trade Bid Packages
- Trade Bidding Period
- Review, Inter views, Leveling
- SB Recommend Awards
- Owner Approve Recommendations
- Issue Construction Contract

- Prepare Trade Bid Packages
- Trade Bidding Period
- Review, Inter views, Leveling
- SB Recommend Awards
- Owner Approve Recommendations
- Issue Construction Contract

- Prepare Trade Bid Packages
- Trade Bidding Period
- Review, Inter views, Leveling
- SB Recommend Awards
- Owner Approve Recommendations
- Issue Construction Contract

■ Prepare Trade Bid Packages

■ Remaining Work ■ Actual Work ■ Impacts ◆ Milestone
■ Negative (<0 TF) ■ Near Critical (1-10 TF) □ Impacted ◆ Critical Milestone
■ Critical Work ■ Actual Level of Effort ■ Summary

Pflugerville Downtown East - Rec Center
100% GMP Preliminary Schedule



Run Date :14-Feb-25
Data Date: 23-Oct-24
Page 2 of 16

Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027											
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J							
SBMTL-7630	Fabricate & Deliver Materials	5	18-Jun-25	24-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
031000 - Concrete (SOG)		77	26-Feb-25	13-Jun-25	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-7640	Sub Prepare & Provide Data / Drawings	30	26-Feb-25	08-Apr-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-7650	SB Review & Submit Data / Drawings	5	09-Apr-25	15-Apr-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-7660	A/E Review Data / Drawings	10	16-Apr-25	29-Apr-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-7670	Incorporate Comments & Submit Revised Data / Drawings	10	30-Apr-25	13-May-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-7680	A/E Review & Approve Final Data / Drawings	10	14-May-25	28-May-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-7690	Release Materials	2	29-May-25	30-May-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-7700	Fabricate & Deliver Materials	10	02-Jun-25	13-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
051200 - Structural Steel		127	25-Apr-25	23-Oct-25	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-6660	Sub Prepare & Provide Data / Drawings	30	25-Apr-25	06-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-6670	SB Review & Submit Data / Drawings	5	09-Jun-25	13-Jun-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-6680	A/E Review Data / Drawings	10	16-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-6690	Incorporate Comments & Submit Revised Data / Drawings	10	30-Jun-25	14-Jul-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-6700	A/E Review & Approve Final Data / Drawings	10	15-Jul-25	28-Jul-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-6710	Release Materials	2	29-Jul-25	30-Jul-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-6720	Fabricate & Deliver Materials	60	31-Jul-25	23-Oct-25	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
053000 - Metal Decking		137	25-Apr-25	06-Nov-25	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-6580	Sub Prepare & Provide Data / Drawings	40	25-Apr-25	20-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-6590	SB Review & Submit Data / Drawings	5	23-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-6600	A/E Review Data / Drawings	10	30-Jun-25	14-Jul-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-6610	Incorporate Comments & Submit Revised Data / Drawings	10	15-Jul-25	28-Jul-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-6620	A/E Review & Approve Final Data / Drawings	10	29-Jul-25	11-Aug-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-6630	Release Materials	2	12-Aug-25	13-Aug-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-6640	Fabricate & Deliver Materials	60	14-Aug-25	06-Nov-25	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
061000 - Mass Timber		192	25-Apr-25	02-Feb-26	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-6500	Sub Prepare & Provide Data / Drawings	80	25-Apr-25	18-Aug-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-6510	SB Review & Submit Data / Drawings	5	19-Aug-25	25-Aug-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-6520	A/E Review Data / Drawings	10	26-Aug-25	09-Sep-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-6530	Incorporate Comments & Submit Revised Data / Drawings	10	10-Sep-25	23-Sep-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-6540	A/E Review & Approve Final Data / Drawings	5	24-Sep-25	30-Sep-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-6550	Release Materials	2	01-Oct-25	02-Oct-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-6560	Fabricate & Deliver Materials	80	03-Oct-25	02-Feb-26	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
077100 - Roofing		237	12-Mar-25	20-Feb-26	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-6420	Sub Prepare & Provide Data / Drawings	20	12-Mar-25	08-Apr-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-6430	SB Review & Submit Data / Drawings	5	09-Apr-25	15-Apr-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-6440	A/E Review Data / Drawings	10	16-Apr-25	29-Apr-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-6450	Incorporate Comments & Submit Revised Data / Drawings	10	30-Apr-25	13-May-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-6460	A/E Review & Approve Final Data / Drawings	10	14-May-25	28-May-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-6470	Release Materials	2	29-May-25	30-May-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-6480	Fabricate & Deliver Materials	180	02-Jun-25	20-Feb-26	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															
084000 - Exterior Finishes		197	12-Mar-25	18-Dec-25	SB - 5-Day Work Week w/ Holidays																																																
SBMTL-6340	Sub Prepare & Provide Data / Drawings	40	12-Mar-25	06-May-25	SB - 5-Day Work Week w/ Holidays	■ Sub Prepare & Provide Data / Drawings																																															
SBMTL-6350	SB Review & Submit Data / Drawings	5	07-May-25	13-May-25	SB - 5-Day Work Week w/ Holidays	■ SB Review & Submit Data / Drawings																																															
SBMTL-6360	A/E Review Data / Drawings	10	14-May-25	28-May-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review Data / Drawings																																															
SBMTL-6370	Incorporate Comments & Submit Revised Data / Drawings	10	29-May-25	11-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Incorporate Comments & Submit Revised Data / Drawings																																															
SBMTL-6380	A/E Review & Approve Final Data / Drawings	10	12-Jun-25	25-Jun-25	SB - 5-Day Work Week w/ Holidays	■ A/E Review & Approve Final Data / Drawings																																															
SBMTL-6390	Release Materials	2	26-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays	■ Release Materials																																															
SBMTL-6400	Fabricate & Deliver Materials	120	30-Jun-25	18-Dec-25	SB - 5-Day Work Week w/ Holidays	■ Fabricate & Deliver Materials																																															

	Pflugerville Downtown East - Rec Center 100% GMP Preliminary Schedule		Run Date :14-Feb-25 Data Date: 23-Oct-24 Page 5 of 16
--	--	--	---

Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027														
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J										
131110 - Aquatics Recirc. Equipment						187	12-Mar-25	04-Dec-25	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-1790	Sub Prepare & Provide Data / Drawings	60	12-Mar-25	04-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-2360	SB Review & Submit Data / Drawings	5	05-Jun-25	11-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-2930	A/E Review Data / Drawings	10	12-Jun-25	25-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-3500	Incorporate Comments & Submit Revised Data / Drawings	10	26-Jun-25	10-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-4070	A/E Review & Approve Final Data / Drawings	10	11-Jul-25	24-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-4640	Release Materials	2	25-Jul-25	28-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5210	Fabricate & Deliver Materials	90	29-Jul-25	04-Dec-25	SB - 5-Day Work Week w/ Holidays																																																			
142100 - Elevators						197	12-Mar-25	18-Dec-25	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-6260	Sub Prepare & Provide Data / Drawings	20	12-Mar-25	08-Apr-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6270	SB Review & Submit Data / Drawings	5	09-Apr-25	15-Apr-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6280	A/E Review Data / Drawings	10	16-Apr-25	29-Apr-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6290	Incorporate Comments & Submit Revised Data / Drawings	10	30-Apr-25	13-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6300	A/E Review & Approve Final Data / Drawings	10	14-May-25	28-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6310	Release Materials	2	29-May-25	30-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6320	Fabricate & Deliver Materials	140	02-Jun-25	18-Dec-25	SB - 5-Day Work Week w/ Holidays																																																			
211300 - Fire-Suppression Sprinkler Systems						117	25-Apr-25	09-Oct-25	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-6180	Sub Prepare & Provide Data / Drawings	40	25-Apr-25	20-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6190	SB Review & Submit Data / Drawings	5	23-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6200	A/E Review Data / Drawings	10	30-Jun-25	14-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6210	Incorporate Comments & Submit Revised Data / Drawings	10	15-Jul-25	28-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6220	A/E Review & Approve Final Data / Drawings	10	29-Jul-25	11-Aug-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6230	Release Materials	2	12-Aug-25	13-Aug-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6240	Fabricate & Deliver Materials	40	14-Aug-25	09-Oct-25	SB - 5-Day Work Week w/ Holidays																																																			
237400 - Rooftop Air Conditioning Units (RTU's)						232	25-Apr-25	31-Mar-26	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-6100	Sub Prepare & Provide Data / Drawings	20	25-Apr-25	22-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6110	SB Review & Submit Data / Drawings	5	23-May-25	30-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6120	A/E Review Data / Drawings	10	02-Jun-25	13-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6130	Incorporate Comments & Submit Revised Data / Drawings	10	16-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6140	A/E Review & Approve Final Data / Drawings	10	30-Jun-25	14-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6150	Release Materials	2	15-Jul-25	16-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6160	Fabricate & Deliver Materials	175	17-Jul-25	31-Mar-26	SB - 5-Day Work Week w/ Holidays																																																			
262413 - Distribution Switchboards						302	25-Apr-25	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-6020	Sub Prepare & Provide Data / Drawings	15	25-Apr-25	15-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6030	SB Review & Submit Data / Drawings	5	16-May-25	22-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6040	A/E Review Data / Drawings	10	23-May-25	06-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6050	Incorporate Comments & Submit Revised Data / Drawings	10	09-Jun-25	20-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6060	A/E Review & Approve Final Data / Drawings	10	23-Jun-25	07-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6070	Release Materials	2	08-Jul-25	09-Jul-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6080	Fabricate & Deliver Materials	250	10-Jul-25	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
265000 - Lighting Fixtures						167	12-Mar-25	04-Nov-25	SB - 5-Day Work Week w/ Holidays																																															
SBMTL-5940	Sub Prepare & Provide Data / Drawings	40	12-Mar-25	06-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5950	SB Review & Submit Data / Drawings	5	07-May-25	13-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5960	A/E Review Data / Drawings	10	14-May-25	28-May-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5970	Incorporate Comments & Submit Revised Data / Drawings	10	29-May-25	11-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5980	A/E Review & Approve Final Data / Drawings	10	12-Jun-25	25-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-5990	Release Materials	2	26-Jun-25	27-Jun-25	SB - 5-Day Work Week w/ Holidays																																																			
SBMTL-6000	Fabricate & Deliver Materials	90	30-Jun-25	04-Nov-25	SB - 5-Day Work Week w/ Holidays																																																			
274100 - Audio Video Systems						117	12-Mar-25	25-Aug-25	SB - 5-Day Work Week w/ Holidays																																															

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Sub Prepare & Provide Data / Drawings
- SB Review & Submit Data / Drawings
- A/E Review Data / Drawings
- Incorporate Comments & Submit Revised Data / Drawings
- A/E Review & Approve Final Data / Drawings
- Release Materials
- Fabricate & Deliver Materials

- Remaining Work
- Actual Work
- Impacts
- ◆ Milestone
- Negative (<0 TF)
- Near Critical (1-10 TF)
- Impacted
- ◆ Critical Milestone
- Critical Work
- Actual Level of Effort
- Summary

Pflugerville Downtown East - Rec Center
100% GMP Preliminary Schedule



Run Date :14-Feb-25
Data Date: 23-Oct-24
Page 6 of 16

Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027														
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J										
2nd Level						178	05-Feb-26	16-Oct-26	SB - 5-Day Work Week w/ Holidays																																															
IF5920	Wall Layout	10	05-Feb-26	19-Feb-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5840	Overhead MEP Rough-In	20	20-Feb-26	19-Mar-26	SB - 5-Day Work Week w/ Holidays																																																			
Track						80	28-May-26	18-Sep-26	SB - 5-Day Work Week w/ Holidays																																															
IF5930	Frame Walls	5	28-May-26	03-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5940	In-Wall MEP Rough-In	10	04-Jun-26	17-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5950	One-Side Walls	10	04-Jun-26	17-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5980	MEP Rough-In at Drywall Ceilings	5	04-Jun-26	10-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5990	MEP Inspections at Drywall Ceilings	3	11-Jun-26	15-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6010	Close Ceilings	5	16-Jun-26	22-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF5970	Close Walls	15	18-Jun-26	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6020	Tape, Bed, & Prime Paint Ceilings	8	23-Jun-26	02-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6000	Tape, Bed, & Prime Paint Walls	15	25-Jun-26	16-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6150	Doors & Hardware	5	17-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6080	MEP Wall Trim-Out	5	17-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6160	Final Paint	10	24-Jul-26	06-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6090	Track & Sports Specialties	10	07-Aug-26	20-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6100	Lay Running Track Surface	20	21-Aug-26	18-Sep-26	SB - 5-Day Work Week w/ Holidays																																																			
Fitness						95	04-Jun-26	16-Oct-26	SB - 5-Day Work Week w/ Holidays																																															
IF6180	Frame Walls	10	04-Jun-26	17-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6190	In-Wall MEP Rough-In	10	09-Jun-26	22-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6200	One-Side Walls	10	16-Jun-26	29-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6220	Close Walls	10	30-Jun-26	14-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6250	Tape, Bed, & Prime Paint Walls	15	02-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6280	Install Ceiling Grid	10	10-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6310	Install Interior Glass Mirrors	5	24-Jul-26	30-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6320	MEP Ceiling Trim-Out Lighting at Grid	10	24-Jul-26	06-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6330	MEP Wall Trim-Out	10	24-Jul-26	06-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6300	Millwork	3	29-Jul-26	31-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6340	Miscellaneous Specialties & Lockers	5	05-Aug-26	11-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6380	Overhead MEP Inspections	5	07-Aug-26	13-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6390	Install Ceiling Tile	5	14-Aug-26	20-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6350	Carpet Resilient Sports Flooring	20	21-Aug-26	18-Sep-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6400	Doors & Hardware	10	21-Sep-26	02-Oct-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6410	Final Paint	10	05-Oct-26	16-Oct-26	SB - 5-Day Work Week w/ Holidays																																																			
Circulation						53	18-Jun-26	01-Sep-26	SB - 5-Day Work Week w/ Holidays																																															
IF6430	Frame Walls	5	18-Jun-26	24-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6440	In-Wall MEP Rough-In	5	22-Jun-26	26-Jun-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6450	One-Side Walls	5	25-Jun-26	01-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6460	Frame Ceilings	10	25-Jun-26	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6470	Close Walls	5	02-Jul-26	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6230	MEP Rough-In at ACT Ceilings	5	10-Jul-26	16-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6500	Tape, Bed, & Prime Paint Walls	8	10-Jul-26	21-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6240	MEP Inspections at ACT Ceilings	3	17-Jul-26	21-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6580	MEP Wall Trim-Out	5	22-Jul-26	28-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6510	Install Grid Ceilings	1	22-Jul-26	22-Jul-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6570	MEP Ceiling Trim-Out Lighting	8	23-Jul-26	03-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6270	Install ACT	15	29-Jul-26	18-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6660	Final Paint	5	19-Aug-26	25-Aug-26	SB - 5-Day Work Week w/ Holidays																																																			
IF6600	Carpet Resilient Tile Flooring	10	19-Aug-26	01-Sep-26	SB - 5-Day Work Week w/ Holidays																																																			

- Wall Layout
- Overhead MEP Rough-In
- Frame Walls
- In-Wall MEP Rough-In
- One-Side Walls
- MEP Rough-In at Drywall Ceilings
- MEP Inspections at Drywall Ceilings
- Close Ceilings
- Close Walls
- Tape, Bed, & Prime Paint Ceilings
- Tape, Bed, & Prime Paint Walls
- Doors & Hardware
- MEP Wall Trim-Out
- Final Paint
- Track & Sports Specialties
- Lay Running Track Surface
- Frame Walls
- In-Wall MEP Rough-In
- One-Side Walls
- Close Walls
- Tape, Bed, & Prime Paint Walls
- Install Ceiling Grid
- Install Interior Glass Mirrors
- MEP Ceiling Trim-Out | Lighting at Grid
- MEP Wall Trim-Out
- Millwork
- Miscellaneous Specialties & Lockers
- Overhead MEP Inspections
- Install Ceiling Tile
- Carpet | Resilient | Sports Flooring
- Doors & Hardware
- Final Paint
- Frame Walls
- In-Wall MEP Rough-In
- One-Side Walls
- Frame Ceilings
- Close Walls
- MEP Rough-In at ACT Ceilings
- Tape, Bed, & Prime Paint Walls
- MEP Inspections at ACT Ceilings
- MEP Wall Trim-Out
- Install Grid Ceilings
- MEP Ceiling Trim-Out | Lighting
- Install ACT
- Final Paint
- Carpet | Resilient | Tile Flooring

■ Remaining Work
 ■ Actual Work
 ■ Impacts
 ◆ Milestone
■ Negative (<0 TF)
 ■ Near Critical (1-10 TF)
 Impacted
 ◆ Critical Milestone
■ Critical Work
 ■ Actual Level of Effort
 ■ Summary

Pflugerville Downtown East - Rec Center
 100% GMP Preliminary Schedule



Activity ID	Activity Name	OD	Start	Finish	Calendar	2024												2025												2026												2027											
						F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J							
Restrooms		32	25-Jun-26	10-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF6680	Frame Walls	5	25-Jun-26	01-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6690	In-Wall MEP Rough-In	3	30-Jun-26	02-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6700	One-Side Walls	3	02-Jul-26	07-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6710	Frame Ceilings	2	02-Jul-26	06-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6730	MEP Rough-In at Drywall Ceilings	5	07-Jul-26	13-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6720	Close Walls	3	08-Jul-26	10-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6750	Tape, Bed, & Prime Paint Walls	5	13-Jul-26	17-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6740	MEP Inspections at Drywall Ceilings	1	14-Jul-26	14-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6760	Close Ceilings	2	15-Jul-26	16-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6770	Tape, Bed, & Prime Paint Ceilings	5	17-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6790	Ceramic Porcelain Tile at Restrooms Showers	5	20-Jul-26	24-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6820	MEP Ceiling Trim-Out	1	24-Jul-26	24-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6830	MEP Wall Trim-Out	1	27-Jul-26	27-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6860	Toilet Partitions	2	28-Jul-26	29-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6800	Millwork	2	29-Jul-26	30-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6900	Doors & Hardware	2	31-Jul-26	03-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF6910	Final Paint	4	04-Aug-26	07-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF6870	Toilet Accessories	1	10-Aug-26	10-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
3rd Level		156	20-Feb-26	30-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF6920	Wall Layout	5	20-Feb-26	26-Feb-26	SB - 5-Day Work Week w/ Holidays																																																
IF5870	Overhead MEP Rough-In	15	27-Feb-26	19-Mar-26	SB - 5-Day Work Week w/ Holidays																																																
Classroom/Conference Rms		63	02-Jul-26	30-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF6930	Frame Walls	3	02-Jul-26	07-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6940	In-Wall MEP Rough-In	5	08-Jul-26	14-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6950	One-Side Walls	3	08-Jul-26	10-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6960	Frame Ceilings	5	08-Jul-26	14-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6970	Close Walls	5	15-Jul-26	21-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF6980	Hang Ceiling Boarders	5	15-Jul-26	21-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7000	Tape, Bed, & Prime Paint Walls	10	22-Jul-26	04-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7050	Millwork	5	05-Aug-26	11-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7030	Install Ceiling Grid	5	05-Aug-26	11-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7080	MEP Wall Trim-Out	3	05-Aug-26	07-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7070	MEP Ceiling Trim-Out Lighting at Grid	5	12-Aug-26	18-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7090	Miscellaneous Specialties	10	12-Aug-26	25-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7130	Overhead MEP Inspections	5	19-Aug-26	25-Aug-26	SB - 5-Day Work Week w/ Holidays																																																
IF7140	Install Ceiling Tile	5	26-Aug-26	01-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF7100	Carpet Resilient Tile Flooring	10	02-Sep-26	16-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF7060	Install Folding Partitions	5	17-Sep-26	23-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF7150	Doors & Hardware	3	17-Sep-26	21-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF7160	Final Paint	5	24-Sep-26	30-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
Kitchen		51	08-Jul-26	17-Sep-26	SB - 5-Day Work Week w/ Holidays																																																
IF7180	Frame Walls	1	08-Jul-26	08-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7190	In-Wall MEP Rough-In	4	09-Jul-26	14-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7200	One-Side Walls	1	09-Jul-26	09-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7220	Close Walls	2	15-Jul-26	16-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7250	Tape, Bed, & Prime Paint Walls	5	17-Jul-26	23-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7280	Install Ceiling Grid	2	24-Jul-26	27-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7330	MEP Wall Trim-Out	2	24-Jul-26	27-Jul-26	SB - 5-Day Work Week w/ Holidays																																																
IF7320	MEP Ceiling Trim-Out Lighting at Grid	3	28-Jul-26	30-Jul-26	SB - 5-Day Work Week w/ Holidays																																																

■ Remaining Work
 ■ Actual Work
 ■ Impacts
 ◆ Milestone
■ Negative (<0 TF)
 ■ Near Critical (1-10 TF)
 Impacted
 ◆ Critical Milestone
■ Critical Work
 ■ Actual Level of Effort
 ■ Summary

Pflugerville Downtown East - Rec Center
100% GMP Preliminary Schedule



