

Activity ID		Activity Name		OD	Start	Finish	TF	Calendar	2025												2026												2027												2028			
									F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
Pflugerville Parking Structure				497	18-Feb-25	10-Feb-27	36																																									
Project Requirements				488	03-Mar-25	10-Feb-27	36																																									
SUM-1000	NTP - Preconstruction	0	03-Mar-25*		0	SB - 7-Day Work Week																																										
SUM-1010	Summary - Design Duration	180	03-Mar-25	29-Aug-25	59	SB - 7-Day Work Week																																										
SUM-1020	Summary - Permit Duration	78	02-Sep-25	18-Nov-25	65	SB - 7-Day Work Week																																										
SUM-1040	Summary - Construction Duration	367	11-Nov-25	12-Nov-26	1	SB - 7-Day Work Week																																										
SUM-1030	NTP - Construction	0	11-Nov-25		0	SB - 7-Day Work Week																																										
SUM-1050	Complete (Prior to Weather Allowance)	0		15-Oct-26	3	SB - 7-Day Work Week																																										
SUM-1060	Adverse Weather Allowance (Work Days)	20	16-Oct-26	12-Nov-26	1	SB - 5-Day Work Week w/ Holidays																																										
SUM-1070	Substantial Completion	0		13-Nov-26*	1	SB - 7-Day Work Week																																										
SUM-1080	Closeout	90	13-Nov-26	10-Feb-27	51	SB - 7-Day Work Week																																										
SUM-1090	Final Completion	0		10-Feb-27	51	SB - 7-Day Work Week																																										
Design & Permitting				228	18-Feb-25	14-Jan-26	305	SB - 5-Day Work Week w/ Holidays																																								
Design Development (DD) Set				89	03-Mar-25	07-Jul-25	0	SB - 5-Day Work Week w/ Holidays																																								
PH1.1050	Design Development (DD) - Review	84	03-Mar-25	27-Jun-25	0	SB - 5-Day Work Week w/ Holidays																																										
PH1.1060	Design Development (DD) - City Review	5	30-Jun-25	07-Jul-25	0	SB - 5-Day Work Week w/ Holidays																																										
GMP Drawing Set				117	03-Mar-25	14-Aug-25	3	SB - 5-Day Work Week w/ Holidays																																								
PH1.1070	GMP Drawing Set - Development	107	03-Mar-25	31-Jul-25	3	SB - 5-Day Work Week w/ Holidays																																										
PH1.1260	GMP Drawing Set - City Submittal	5	25-Jul-25	31-Jul-25	3	SB - 5-Day Work Week w/ Holidays																																										
PH1.1080	GMP Drawing Set - City Review	10	01-Aug-25	14-Aug-25	3	SB - 5-Day Work Week w/ Holidays																																										
GMP				89	08-Jul-25	10-Nov-25	0	SB - 5-Day Work Week w/ Holidays																																								
A1860	Develop GMP	29	08-Jul-25	15-Aug-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1870	Submit GMP	2	18-Aug-25	19-Aug-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1880	GMP Evaluation	23	20-Aug-25	22-Sep-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1890	City Review/Finalize - G/S & SB	5	23-Sep-25	29-Sep-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1900	Submit Final GMP to City	4	30-Sep-25	03-Oct-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1910	City Council Meeting & Approval	1	14-Oct-25	14-Oct-25	0	SB - 5-Day Work Week w/ Holidays																																										
A1920	Release to Mobilize	19	15-Oct-25	10-Nov-25	0	SB - 5-Day Work Week w/ Holidays																																										
Construction Documents (CD) Set				26	25-Jul-25	29-Aug-25	40	SB - 5-Day Work Week w/ Holidays																																								
PH1.1090	BP1 Development	18	25-Jul-25	19-Aug-25	38	SB - 5-Day Work Week w/ Holidays																																										
PH1.1100	Construction Documents (100% CD) - City Submittal	5	13-Aug-25	19-Aug-25	40	SB - 5-Day Work Week w/ Holidays																																										
PH1.1110	BP2 Development	8	20-Aug-25	29-Aug-25	40	SB - 5-Day Work Week w/ Holidays																																										
Permiiting				228	18-Feb-25	14-Jan-26	305	SB - 5-Day Work Week w/ Holidays																																								
Site Development Plan (SDP)				71	30-Jun-25	08-Oct-25	23	SB - 5-Day Work Week w/ Holidays																																								
PH1.1240	SDP Package Development	36	30-Jun-25	19-Aug-25	23	SB - 5-Day Work Week w/ Holidays																																										
PH1.1220	SDP Permit Submittal	5	20-Aug-25	26-Aug-25	23	SB - 5-Day Work Week w/ Holidays																																										
PH1.1230	SDP Permit Review and Reciept	30	27-Aug-25	08-Oct-25	23	SB - 5-Day Work Week w/ Holidays																																										
Grading				188	18-Feb-25	11-Nov-25	345	SB - 5-Day Work Week w/ Holidays																																								
A1800	New Activity	5	18-Feb-25	24-Feb-25	528	SB - 5-Day Work Week w/ Holidays																																										
A1770	Grading Permit Review	39	20-Aug-25	14-Oct-25	345	SB - 5-Day Work Week w/ Holidays																																										
A1780	Grading Permit Revisions	15	15-Oct-25	04-Nov-25	345	SB - 5-Day Work Week w/ Holidays																																										
A1790	Final Grading Permit Review	5	05-Nov-25	11-Nov-25	345	SB - 5-Day Work Week w/ Holidays																																										
Deep Foundations - BP1 Permit				99	20-Aug-25	14-Jan-26	20	SB - 5-Day Work Week w/ Holidays																																								
PH1.1270	Permit Set - Submit to City	1	20-Aug-25	20-Aug-25	38	SB - 5-Day Work Week w/ Holidays																																										
PH1.1280	Building Plan Check	30	21-Aug-25	02-Oct-25	38	SB - 5-Day Work Week w/ Holidays																																										
PH1.1290	Review and Adress Comments - 1st Review	10	03-Oct-25	16-Oct-25	38	SB - 5-Day Work Week w/ Holidays																																										

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON



Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 1 of 22

Activity ID		Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028				
								F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A		
	A1960	Crane Plan Review	60	15-Oct-25	14-Jan-26	20	SB - 5-Day Work Week w/ Holidays													Crane Plan Review																												
	PH1.1300	2nd City Plan Review	15	17-Oct-25	06-Nov-25	38	SB - 5-Day Work Week w/ Holidays													2nd City Plan Review																												
	PH1.1310	Building Permit	0		06-Nov-25	38	SB - 5-Day Work Week w/ Holidays													Building Permit																												
	Building - BP2 Permit		56	02-Sep-25	18-Nov-25	40	SB - 5-Day Work Week w/ Holidays																																									
	PH1.1180	Permit Set - Submit to City	1	02-Sep-25	02-Sep-25	40	SB - 5-Day Work Week w/ Holidays													Permit Set - Submit to City																												
	PH1.1190	Building Plan Check	30	03-Sep-25	14-Oct-25	40	SB - 5-Day Work Week w/ Holidays													Building Plan Check																												
	PH1.1200	Review and Adress Comments - 1st Review	10	15-Oct-25	28-Oct-25	40	SB - 5-Day Work Week w/ Holidays													Review and Adress Comments - 1st Review																												
	PH1.1210	2nd City Plan Review	15	29-Oct-25	18-Nov-25	40	SB - 5-Day Work Week w/ Holidays													2nd City Plan Review																												
	PH1.1250	Building Permit	0		18-Nov-25	40	SB - 5-Day Work Week w/ Holidays													Building Permit																												
	Safety and Quality			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																								
	Safety Milestones			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																								
	SFTY-1710	Safety -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													Safety -																												
	SFTY-1720	Safety -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													Safety -																												
	SFTY-1730	Safety -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													Safety -																												
	SFTY-1740	Safety -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													Safety -																												
	SFTY-1750	Safety -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													Safety -																												
	TCO+5 (Critical Path) Milestones			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																								
	TCO-16 10	TCO+5 - Complete	0		18-Feb-25	420	SB - 5-Day Work Week w/ Holidays													TCO+5 - Complete																												
	TCO-16 20	TCO+5 - Complete	0		18-Feb-25	420	SB - 5-Day Work Week w/ Holidays													TCO+5 - Complete																												
	TCO-16 30	TCO+5 - Complete	0		18-Feb-25	420	SB - 5-Day Work Week w/ Holidays													TCO+5 - Complete																												
TCO-16 40	TCO+5 - Complete	0		18-Feb-25	420	SB - 5-Day Work Week w/ Holidays													TCO+5 - Complete																													
TCO-16 50	TCO+5 - Complete	0		18-Feb-25	420	SB - 5-Day Work Week w/ Holidays													TCO+5 - Complete																													
Quality Milestones			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																									
Pre-Installation Meetings (PIM)			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																									
PIM-1660	PIM -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													PIM -																													
PIM-1670	PIM -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													PIM -																													
PIM-1680	PIM -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													PIM -																													
PMI-1690	PIM -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													PIM -																													
PMI-1700	PIM -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													PIM -																													
First Work Inspections (FWI)			0	18-Feb-25	18-Feb-25	420	SB - 5-Day Work Week w/ Holidays																																									
FWI-1760	QC Milestones Complete	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													QC Milestones Complete																													
FWI-1930	FWI -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													FWI -																													
FWI-1940	FWI -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													FWI -																													
FWI-1950	FWI -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													FWI -																													
FWI-1960	FWI -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													FWI -																													
FWI-1970	FWI -	0	18-Feb-25		420	SB - 5-Day Work Week w/ Holidays													FWI -																													
Critical Material Procurement (Work Days U.N.O)			325	18-Feb-25	03-Jun-26	208	SB - 5-Day Work Week w/ Holidays																																									
SUBCONTRACTOR BUYOUT			10	18-Feb-25	03-Mar-25	204	SB - 5-Day Work Week w/ Holidays																																									
P.BO.1ST.1000	Electrical, EV Chargers, Fire Alarm, Comm. & Electronic Sec. & S	10	18-Feb-25	03-Mar-25	204	SB - 5-Day Work Week w/ Holidays													Electrical, EV Chargers, Fire Alarm, Comm. & Electronic Sec. & Safety, PV Panels																													
P.BO.1ST.1010	Concrete and Rebar	10	18-Feb-25	03-Mar-25	163	SB - 5-Day Work Week w/ Holidays													Concrete and Rebar																													
Division 03 - Concrete			77	15-Oct-25	09-Feb-26	35	SB - 5-Day Work Week w/ Holidays																																									
033000 - Cast in Place Concrete			67	15-Oct-25	26-Jan-26	5	SB - 5-Day Work Week w/ Holidays																																									
PROC-1010	Subcontractor Prepare Submittal - CIP	10	15-Oct-25	28-Oct-25	5	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - CIP																													
PROC-1360	SB Review Submittal - CIP	1	29-Oct-25	29-Oct-25	5	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - CIP																													
PROC-1710	Owner/Architect Review Submittal - CIP	10	30-Oct-25	12-Nov-25	5	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - CIP																													
PROC-2060	Subcontractor Prepare Re-Submittal - CIP	5	13-Nov-25	19-Nov-25	5	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - CIP																													

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON

Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 2 of 22

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A														
	PROC-2410	SB Re-Review Submittal - QIP	1	20-Nov-25	20-Nov-25	5	SB - 5-Day Work Week w/ Holidays	SB Re-Review Submittal - QIP												SB Re-Review Submittal - QIP												Owner/Architect Re-Review Submittal - CIP																											
	PROC-2760	Owner/Architect Re-Review Submittal - CIP	5	21-Nov-25	01-Dec-25	5	SB - 5-Day Work Week w/ Holidays	Owner/Architect Re-Review Submittal - CIP												Owner/Architect Re-Review Submittal - CIP												Procurement - CIP																											
	PROC-3110	Procurement - CIP	35	02-Dec-25	26-Jan-26	5	SB - 5-Day Work Week w/ Holidays	Procurement - CIP												Procurement - CIP																																							
033816 - Post Tension Concrete		77	15-Oct-25	09-Feb-26	35	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Post Tension Concrete												SB Review Submittal - Post Tension Concrete												Owner/Architect Review Submittal - Post Tension Concrete																
	PROC-1020	Subcontractor Prepare Submittal - Post Tension Concrete	10	15-Oct-25	28-Oct-25	35	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Post Tension Concrete												SB Review Submittal - Post Tension Concrete												Owner/Architect Review Submittal - Post Tension Concrete															
	PROC-1370	SB Review Submittal - Post Tension Concrete	1	29-Oct-25	29-Oct-25	35	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Post Tension Concrete												Owner/Architect Review Submittal - Post Tension Concrete												Subcontractor Prepare Re-Submittal - Post Tension Concrete															
	PROC-1720	Owner/Architect Review Submittal - Post Tension Concrete	15	30-Oct-25	19-Nov-25	35	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - Post Tension Concrete												Subcontractor Prepare Re-Submittal - Post Tension Concrete												SB Re-Review Submittal - Post Tension Concrete															
	PROC-2070	Subcontractor Prepare Re-Submittal - Post Tension Concrete	5	20-Nov-25	26-Nov-25	35	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - Post Tension Concrete												SB Re-Review Submittal - Post Tension Concrete												Owner/Architect Re-Review Submittal - Post Tension Concrete															
	PROC-2420	SB Re-Review Submittal - Post Tension Concrete	1	01-Dec-25	01-Dec-25	35	SB - 5-Day Work Week w/ Holidays													SB Re-Review Submittal - Post Tension Concrete												Owner/Architect Re-Review Submittal - Post Tension Concrete												Procurement - Post Tension Concrete															
	PROC-2770	Owner/Architect Re-Review Submittal - Post Tension Concrete	10	02-Dec-25	15-Dec-25	35	SB - 5-Day Work Week w/ Holidays													Owner/Architect Re-Review Submittal - Post Tension Concrete												Procurement - Post Tension Concrete																											
	PROC-3120	Procurement - Post Tension Concrete	35	16-Dec-25	09-Feb-26	35	SB - 5-Day Work Week w/ Holidays													Procurement - Post Tension Concrete																																							
Division 04 - Masonry		77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																																					
042200 - Concrete Unit Masonry		77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																																					
	PROC-1030	Subcontractor Prepare Submittal - Masonry	10	15-Oct-25	28-Oct-25	288	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Masonry												SB Review Submittal - Masonry												Owner/Architect Review Submittal - Masonry															
	PROC-1380	SB Review Submittal - Masonry	1	29-Oct-25	29-Oct-25	288	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Masonry												Owner/Architect Review Submittal - Masonry												Subcontractor Prepare Re-Submittal - Masonry															
	PROC-1730	Owner/Architect Review Submittal - Masonry	15	30-Oct-25	19-Nov-25	288	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - Masonry												Subcontractor Prepare Re-Submittal - Masonry												SB Re-Review Submittal - Masonry															
	PROC-2080	Subcontractor Prepare Re-Submittal - Masonry	5	20-Nov-25	26-Nov-25	288	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - Masonry												SB Re-Review Submittal - Masonry												Owner/Architect Re-Review Submittal - Masonry															
	PROC-2430	SB Re-Review Submittal - Masonry	1	01-Dec-25	01-Dec-25	288	SB - 5-Day Work Week w/ Holidays													SB Re-Review Submittal - Masonry												Owner/Architect Re-Review Submittal - Masonry												Procurement - Masonry															
	PROC-2780	Owner/Architect Re-Review Submittal - Masonry	10	02-Dec-25	15-Dec-25	288	SB - 5-Day Work Week w/ Holidays													Owner/Architect Re-Review Submittal - Masonry												Procurement - Masonry																											
	PROC-3130	Procurement - Masonry	35	16-Dec-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays													Procurement - Masonry																																							
Division 05 - Metals		92	15-Oct-25	03-Mar-26	273	SB - 5-Day Work Week w/ Holidays																																																					
051200 - Structural Steel Framing		92	15-Oct-25	03-Mar-26	273	SB - 5-Day Work Week w/ Holidays																																																					
	PROC-1040	Subcontractor Prepare Submittal - Structural Steel	10	15-Oct-25	28-Oct-25	273	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Structural Steel												SB Review Submittal - Structural Steel												Owner/Architect Review Submittal - Structural Steel															
	PROC-1390	SB Review Submittal - Structural Steel	1	29-Oct-25	29-Oct-25	273	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Structural Steel												Owner/Architect Review Submittal - Structural Steel												Subcontractor Prepare Re-Submittal - Structural Steel															
	PROC-1740	Owner/Architect Review Submittal - Structural Steel	15	30-Oct-25	19-Nov-25	273	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - Structural Steel												Subcontractor Prepare Re-Submittal - Structural Steel												SB Re-Review Submittal - Structural Steel															
	PROC-2090	Subcontractor Prepare Re-Submittal - Structural Steel	5	20-Nov-25	26-Nov-25	273	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - Structural Steel												SB Re-Review Submittal - Structural Steel												Owner/Architect Re-Review Submittal - Structural Steel															
	PROC-2440	SB Re-Review Submittal - Structural Steel	1	01-Dec-25	01-Dec-25	273	SB - 5-Day Work Week w/ Holidays													SB Re-Review Submittal - Structural Steel												Owner/Architect Re-Review Submittal - Structural Steel												Procurement - Structural Steel															
	PROC-2790	Owner/Architect Re-Review Submittal - Structural Steel	10	02-Dec-25	15-Dec-25	273	SB - 5-Day Work Week w/ Holidays													Owner/Architect Re-Review Submittal - Structural Steel												Procurement - Structural Steel																											
	PROC-3140	Procurement - Structural Steel	50	16-Dec-25	03-Mar-26	273	SB - 5-Day Work Week w/ Holidays													Procurement - Structural Steel																																							
051617 - Strand Guardrail		92	15-Oct-25	03-Mar-26	157	SB - 5-Day Work Week w/ Holidays																																																					
	PROC-1050	Subcontractor Prepare Submittal - Guardrails	10	15-Oct-25	28-Oct-25	157	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Guardrails												SB Review Submittal - Guardrails												Owner/Architect Review Submittal - Guardrails															
	PROC-1400	SB Review Submittal - Guardrails	1	29-Oct-25	29-Oct-25	157	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Guardrails												Owner/Architect Review Submittal - Guardrails												Subcontractor Prepare Re-Submittal - Guardrails															
	PROC-1750	Owner/Architect Review Submittal - Guardrails	15	30-Oct-25	19-Nov-25	157	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - Guardrails												Subcontractor Prepare Re-Submittal - Guardrails												SB Re-Review Submittal - Guardrails															
	PROC-2100	Subcontractor Prepare Re-Submittal - Guardrails	5	20-Nov-25	26-Nov-25	157	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - Guardrails												SB Re-Review Submittal - Guardrails												Owner/Architect Re-Review Submittal - Guardrails															
	PROC-2450	SB Re-Review Submittal - Guardrails	1	01-Dec-25	01-Dec-25	157	SB - 5-Day Work Week w/ Holidays													SB Re-Review Submittal - Guardrails												Owner/Architect Re-Review Submittal - Guardrails												Procurement - Guardrails															
	PROC-2800	Owner/Architect Re-Review Submittal - Guardrails	10	02-Dec-25	15-Dec-25	157	SB - 5-Day Work Week w/ Holidays													Owner/Architect Re-Review Submittal - Guardrails												Procurement - Guardrails																											
	PROC-3150	Procurement - Guardrails	50	16-Dec-25	03-Mar-26	157	SB - 5-Day Work Week w/ Holidays													Procurement - Guardrails																																							
053100 - Steel Decking		92	15-Oct-25	03-Mar-26	18	SB - 5-Day Work Week w/ Holidays																																																					
	PROC-1060	Subcontractor Prepare Submittal - Steel Decking	10	15-Oct-25	28-Oct-25	18	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Steel Decking												SB Review Submittal - Steel Decking												Owner/Architect Review Submittal - Steel Decking															
	PROC-1410	SB Review Submittal - Steel Decking	1	29-Oct-25	29-Oct-25	18	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Steel Decking												Owner/Architect Review Submittal - Steel Decking												Subcontractor Prepare Re-Submittal - Steel Decking															
	PROC-1760	Owner/Architect Review Submittal - Steel Decking	15	30-Oct-25	19-Nov-25	18	SB - 5-Day Work Week w/ Holidays													Owner/Architect Review Submittal - Steel Decking												Subcontractor Prepare Re-Submittal - Steel Decking												SB Re-Review Submittal - Steel Decking															
	PROC-2110	Subcontractor Prepare Re-Submittal - Steel Decking	5	20-Nov-25	26-Nov-25	18	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Re-Submittal - Steel Decking												SB Re-Review Submittal - Steel Decking												Owner/Architect Re-Review Submittal - Steel Decking															
	PROC-2460	SB Re-Review Submittal - Steel Decking	1	01-Dec-25	01-Dec-25	18	SB - 5-Day Work Week w/ Holidays													SB Re-Review Submittal - Steel Decking												Owner/Architect Re-Review Submittal - Steel Decking												Procurement - Steel Decking															
	PROC-2810	Owner/Architect Re-Review Submittal - Steel Decking	10	02-Dec-25	15-Dec-25	18	SB - 5-Day Work Week w/ Holidays													Owner/Architect Re-Review Submittal - Steel Decking												Procurement - Steel Decking																											
	PROC-3160	Procurement - Steel Decking	50	16-Dec-25	03-Mar-26	18	SB - 5-Day Work Week w/ Holidays													Procurement - Steel Decking																																							
055113 - Metal Pan Stairs		92	15-Oct-25	03-Mar-26	143	SB - 5-Day Work Week w/ Holidays																																																					
	PROC-1080	Subcontractor Prepare Submittal - Metal Stairs	10	15-Oct-25	28-Oct-25	143	SB - 5-Day Work Week w/ Holidays													Subcontractor Prepare Submittal - Metal Stairs												SB Review Submittal - Metal Stairs																											
	PROC-1430	SB Review Submittal - Metal Stairs	1	29-Oct-25	29-Oct-25	143	SB - 5-Day Work Week w/ Holidays													SB Review Submittal - Metal Stairs																																							

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON



Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 3 of 22

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028			
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
	PROC-1780	Owner/Architect Review Submittal - Metal Stairs	15	30-Oct-25	19-Nov-25	143	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Metal Stairs																											
	PROC-2130	Subcontractor Prepare Re-Submittal - Metal Stairs	5	20-Nov-25	26-Nov-25	143	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Metal Stairs																											
	PROC-2480	SB Re-Review Submittal - Metal Stairs	1	01-Dec-25	01-Dec-25	143	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Metal Stairs																											
	PROC-2830	Owner/Architect Re-Review Submittal - Metal Stairs	10	02-Dec-25	15-Dec-25	143	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Metal Stairs																											
	PROC-3180	Procurement - Metal Stairs	50	16-Dec-25	03-Mar-26	143	SB - 5-Day Work Week w/ Holidays												Procurement - Metal Stairs																											
055213 - Pipe and Tube Railings			77	15-Oct-25	09-Feb-26	165	SB - 5-Day Work Week w/ Holidays																																							
	PROC-1090	Subcontractor Prepare Submittal - Railings	10	15-Oct-25	28-Oct-25	165	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Railings																											
	PROC-1440	SB Review Submittal - Railings	1	29-Oct-25	29-Oct-25	165	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Railings																											
	PROC-1790	Owner/Architect Review Submittal - Railings	15	30-Oct-25	19-Nov-25	165	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Railings																											
	PROC-2140	Subcontractor Prepare Re-Submittal - Railings	5	20-Nov-25	26-Nov-25	165	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Railings																											
	PROC-2490	SB Re-Review Submittal - Railings	1	01-Dec-25	01-Dec-25	165	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Railings																											
	PROC-2840	Owner/Architect Re-Review Submittal - Railings	10	02-Dec-25	15-Dec-25	165	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Railings																											
	PROC-3190	Procurement - Railings	35	16-Dec-25	09-Feb-26	165	SB - 5-Day Work Week w/ Holidays												Procurement - Railings																											
Division 07 - Thermal and Moisture Protection			92	15-Oct-25	03-Mar-26	273	SB - 5-Day Work Week w/ Holidays																																							
071113 - Dampproofing			77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																							
	262413.1720	Subcontractor Prepare Submittal - Dampproofing	10	15-Oct-25	28-Oct-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Dampproofing																											
	262413.1730	SB Review Submittal - Dampproofing	1	29-Oct-25	29-Oct-25	288	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Dampproofing																											
	262413.1740	Owner/Architect Review Submittal - Dampproofing	15	30-Oct-25	19-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Dampproofing																											
	262413.1750	Subcontractor Prepare Re-Submittal - Dampproofing	5	20-Nov-25	26-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Dampproofing																											
	262413.1760	SB Re-Review Submittal - Dampproofing	1	01-Dec-25	01-Dec-25	288	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Dampproofing																											
	262413.1770	Owner/Architect Re-Review Submittal - Dampproofing	10	02-Dec-25	15-Dec-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Dampproofing																											
	262413.1780	Procurement - Dampproofing	35	16-Dec-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays												Procurement - Dampproofing																											
071416 - Fluid Applied Waterproofing			77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																							
	PROC-1100	Subcontractor Prepare Submittal - Fluid Waterproofing	10	15-Oct-25	28-Oct-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Fluid Waterproofing																											
	PROC-1450	SB Review Submittal - Fluid Waterproofing	1	29-Oct-25	29-Oct-25	288	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Fluid Waterproofing																											
	PROC-1800	Owner/Architect Review Submittal - Fluid Waterproofing	15	30-Oct-25	19-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Fluid Waterproofing																											
	PROC-2150	Subcontractor Prepare Re-Submittal - Fluid Waterproofing	5	20-Nov-25	26-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Fluid Waterproofing																											
	PROC-2500	SB Re-Review Submittal - Fluid Waterproofing	1	01-Dec-25	01-Dec-25	288	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Fluid Waterproofing																											
	PROC-2850	Owner/Architect Re-Review Submittal - Fluid Waterproofing	10	02-Dec-25	15-Dec-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Fluid Waterproofing																											
	PROC-3200	Procurement - Fluid Waterproofing	35	16-Dec-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays												Procurement - Fluid Waterproofing																											
071800 - Traffic Coatings			77	15-Oct-25	09-Feb-26	178	SB - 5-Day Work Week w/ Holidays																																							
	PROC-1110	Subcontractor Prepare Submittal - Traffic Coating	10	15-Oct-25	28-Oct-25	178	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Traffic Coating																											
	PROC-1460	SB Review Submittal - Traffic Coating	1	29-Oct-25	29-Oct-25	178	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Traffic Coating																											
	PROC-1810	Owner/Architect Review Submittal - Traffic Coating	15	30-Oct-25	19-Nov-25	178	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Traffic Coating																											
	PROC-2160	Subcontractor Prepare Re-Submittal - Traffic Coating	5	20-Nov-25	26-Nov-25	178	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Traffic Coating																											
	PROC-2510	SB Re-Review Submittal - Traffic Coating	1	01-Dec-25	01-Dec-25	178	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Traffic Coating																											
	PROC-2860	Owner/Architect Re-Review Submittal - Traffic Coating	10	02-Dec-25	15-Dec-25	178	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Traffic Coating																											
	PROC-3210	Procurement - Traffic Coating	35	16-Dec-25	09-Feb-26	178	SB - 5-Day Work Week w/ Holidays												Procurement - Traffic Coating																											
079100 - Water Repellents			77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																							
	PROC-1120	Subcontractor Prepare Submittal - Water Repellents	10	15-Oct-25	28-Oct-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Water Repellents																											
	PROC-1470	SB Review Submittal - Water Repellents	1	29-Oct-25	29-Oct-25	288	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Water Repellents																											
	PROC-1820	Owner/Architect Review Submittal - Water Repellents	15	30-Oct-25	19-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Water Repellents																											
	PROC-2170	Subcontractor Prepare Re-Submittal - Water Repellents	5	20-Nov-25	26-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Water Repellents																											
	PROC-2520	SB Re-Review Submittal - Water Repellents	1	01-Dec-25	01-Dec-25	288	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Water Repellents																											
	PROC-2870	Owner/Architect Re-Review Submittal - Water Repellents	10	02-Dec-25	15-Dec-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Water Repellents																											
	PROC-3220	Procurement - Water Repellents	35	16-Dec-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays												Procurement - Water Repellents																											
075423 - TPO Roofing			92	15-Oct-25	03-Mar-26	125	SB - 5-Day Work Week w/ Holidays																																							
	PROC-1130	Subcontractor Prepare Submittal - Roofing	10	15-Oct-25	28-Oct-25	125	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Roofing																											

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON



Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 4 of 22

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
	PROC-1480	SB Review Submittal - Roofing	1	29-Oct-25	29-Oct-25	125	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028			
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
	PROC-1190	Subcontractor Prepare Submittal - HM Doors	10	15-Oct-25	28-Oct-25	89	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - HM Doors																											
	PROC-1540	SB Review Submittal - HM Doors	1	29-Oct-25	29-Oct-25	89	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - HM Doors																											
	PROC-1890	Owner/Architect Review Submittal - HM Doors	15	30-Oct-25	19-Nov-25	89	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - HM Doors																											
	PROC-2240	Subcontractor Prepare Re-Submittal -HM Doors	5	20-Nov-25	26-Nov-25	89	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - HM Doors																											
	PROC-2590	SB Re-Review Submittal - HMD doors	1	01-Dec-25	01-Dec-25	89	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - HMD doors																											
	PROC-2940	Owner/Architect Re-Review Submittal - HM Doors	10	02-Dec-25	15-Dec-25	89	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - HM Doors																											
	PROC-3290	Procurement - HM Doors	50	16-Dec-25	03-Mar-26	89	SB - 5-Day Work Week w/ Holidays												Procurement - HM Doors																											
081113 - Door Hardware		92	15-Oct-25	03-Mar-26	89	SB - 5-Day Work Week w/ Holidays																																								
	PROC-1200	Subcontractor Prepare Submittal - Door Hardware	10	15-Oct-25	28-Oct-25	89	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Door Hardware																											
	PROC-1550	SB Review Submittal - Door Hardware	1	29-Oct-25	29-Oct-25	89	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Door Hardware																											
	PROC-1900	Owner/Architect Review Submittal - Door Hardware	15	30-Oct-25	19-Nov-25	89	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Door Hardware																											
	PROC-2250	Subcontractor Prepare Re-Submittal -Door Hardware	5	20-Nov-25	26-Nov-25	89	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal -Door Hardware																											
	PROC-2600	SB Re-Review Submittal - Door Hardware	1	01-Dec-25	01-Dec-25	89	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Door Hardware																											
	PROC-2950	Owner/Architect Re-Review Submittal - Door Hardware	10	02-Dec-25	15-Dec-25	89	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Door Hardware																											
	PROC-3300	Procurement - Door Hardware	50	16-Dec-25	03-Mar-26	89	SB - 5-Day Work Week w/ Holidays												Procurement - Door Hardware																											
09 - Finishes		77	15-Oct-25	09-Feb-26	178	SB - 5-Day Work Week w/ Holidays																																								
099120 - Pavement Markings		77	15-Oct-25	09-Feb-26	178	SB - 5-Day Work Week w/ Holidays																																								
	PROC-1210	Subcontractor Prepare Submittal - Pavement Markings	10	15-Oct-25	28-Oct-25	178	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Pavement Markings																											
	PROC-1560	SB Review Submittal - Pavement Markings	1	29-Oct-25	29-Oct-25	178	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Pavement Markings																											
	PROC-1910	Owner/Architect Review Submittal - Pavement Markings	15	30-Oct-25	19-Nov-25	178	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Pavement Markings																											
	PROC-2260	Subcontractor Prepare Re-Submittal -Pavement Markings	5	20-Nov-25	26-Nov-25	178	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal -Pavement Markings																											
	PROC-2610	SB Re-Review Submittal - Pavement Markings	1	01-Dec-25	01-Dec-25	178	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Pavement Markings																											
	PROC-2960	Owner/Architect Re-Review Submittal - Pavement Markings	10	02-Dec-25	15-Dec-25	178	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Pavement Markings																											
	PROC-3310	Procurement - Pavement Markings	35	16-Dec-25	09-Feb-26	178	SB - 5-Day Work Week w/ Holidays												Procurement - Pavement Markings																											
Division 10 - Specialties		77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																								
10 44 13 - Fire Extinguishers		77	15-Oct-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays																																								
	PROC-1220	Subcontractor Prepare Submittal - FireExtinguishers	10	15-Oct-25	28-Oct-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - FireExtinguishers																											
	PROC-1570	SB Review Submittal - Fire Extinguishers	1	29-Oct-25	29-Oct-25	288	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Fire Extinguishers																											
	PROC-1920	Owner/Architect Review Submittal - Fire Extinguishers	15	30-Oct-25	19-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Fire Extinguishers																											
	PROC-2270	Subcontractor Prepare Re-Submittal -Fire Extinguishers	5	20-Nov-25	26-Nov-25	288	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal -Fire Extinguishers																											
	PROC-2620	SB Re-Review Submittal - Fire Extinguishers	1	01-Dec-25	01-Dec-25	288	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Fire Extinguishers																											
	PROC-2970	Owner/Architect Re-Review Submittal - Fire Extinguishers	10	02-Dec-25	15-Dec-25	288	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Fire Extinguishers																											
	PROC-3320	Procurement - Fire Extinguishers	35	16-Dec-25	09-Feb-26	288	SB - 5-Day Work Week w/ Holidays												Procurement - Fire Extinguishers																											
Division 14 - Equipment		142	15-Oct-25	12-May-26	80	SB - 5-Day Work Week w/ Holidays																																								
142100 - Elevators		142	15-Oct-25	12-May-26	80	SB - 5-Day Work Week w/ Holidays																																								
	PROC-1230	Subcontractor Prepare Submittal - Elevators	10	15-Oct-25	28-Oct-25	80	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - Elevators																											
	PROC-1580	SB Review Submittal - Elevators	1	29-Oct-25	29-Oct-25	80	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Elevators																											
	PROC-1930	Owner/Architect Review Submittal - Elevators	15	30-Oct-25	19-Nov-25	80	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Elevators																											
	PROC-2280	Subcontractor Prepare Re-Submittal -Elevators	5	20-Nov-25	26-Nov-25	80	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal -Elevators																											
	PROC-2630	SB Re-Review Submittal - Elevators	1	01-Dec-25	01-Dec-25	80	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Elevators																											
	PROC-2980	Owner/Architect Re-Review Submittal - Elevators	10	02-Dec-25	15-Dec-25	80	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Elevators																											
	PROC-3330	Procurement - Elevators	100	16-Dec-25	12-May-26	80	SB - 5-Day Work Week w/ Holidays												Procurement - Elevators																											
Divison 21 - Fire Supression		92	15-Oct-25	03-Mar-26	97	SB - 5-Day Work Week w/ Holidays																																								
211316 - Dry Pipe Sprinkler System (Product Data)		92	15-Oct-25	03-Mar-26	97	SB - 5-Day Work Week w/ Holidays																																								
	PROC-1240	Subcontractor Prepare Submittal - FireSupression PD	10	15-Oct-25	28-Oct-25	97	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Submittal - FireSupression PD																											
	PROC-1590	SB Review Submittal - Fire Supression PD	1	29-Oct-25	29-Oct-25	97	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Fire Supression PD																											
	PROC-1940	Owner/Architect Review Submittal - Fire Supression PD	15	30-Oct-25	19-Nov-25	97	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Fire Supression PD																											

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON



Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 6 of 22

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
	PROC-2290	Subcontractor Prepare Re-Submittal - Fire Supression PD	5	20-Nov-25	26-Nov-25	97	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

[illegible]

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028			
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
	PROC-1690	SB Review Submittal - Piers	1	22-Oct-25	22-Oct-25	18	SB - 5-Day Work Week w/ Holidays												SB Review Submittal - Piers																											
	PROC-2040	Owner/Architect Review Submittal - Piers	10	23-Oct-25	05-Nov-25	18	SB - 5-Day Work Week w/ Holidays												Owner/Architect Review Submittal - Piers																											
	PROC-2390	Subcontractor Prepare Re-Submittal - Piers	5	06-Nov-25	12-Nov-25	18	SB - 5-Day Work Week w/ Holidays												Subcontractor Prepare Re-Submittal - Piers																											
	PROC-2740	SB Re-Review Submittal - Piers	1	13-Nov-25	13-Nov-25	18	SB - 5-Day Work Week w/ Holidays												SB Re-Review Submittal - Piers																											
	PROC-3090	Owner/Architect Re-Review Submittal - Piers	5	14-Nov-25	20-Nov-25	18	SB - 5-Day Work Week w/ Holidays												Owner/Architect Re-Review Submittal - Piers																											
	PROC-3440	Procurement - Piers	5	21-Nov-25	01-Dec-25	18	SB - 5-Day Work Week w/ Holidays												Procurement - Piers																											
	PROC-3550	Delivery - Piers	5	02-Dec-25	08-Dec-25	18	SB - 5-Day Work Week w/ Holidays												Delivery - Piers																											
Construction (Work Days U.N.O)		252	11-Nov-25	13-Nov-26	94																																									
MOBILIZATION/SITE PREP		51	11-Nov-25	29-Jan-26	0	SB - 5-Day Work Week w/ Holidays																																								
	C.1050	Mobilization	5	11-Nov-25	17-Nov-25	0	SB - 5-Day Work Week w/ Holidays												Mobilization																											
	C.1000	Mark Limits of Work	1	18-Nov-25	18-Nov-25	0	SB - 5-Day Work Week w/ Holidays												Mark Limits of Work																											
	C.1020	Moisture Condition	15	18-Nov-25	10-Dec-25	0	SB - 5-Day Work Week w/ Holidays												Moisture Condition																											
	C.1030	Non Expansive Fill	16	11-Dec-25	07-Jan-26	0	SB - 5-Day Work Week w/ Holidays												Non Expansive Fill																											
	C.1040	Deep Foundations	15	08-Jan-26	29-Jan-26	0	SB - 5-Day Work Week w/ Holidays												Deep Foundations																											
ONCOR Duct Bank		110	18-Nov-25	30-Apr-26	104	SB - 5-Day Work Week w/ Holidays																																								
Temporary Power		50	18-Nov-25	04-Feb-26	16	SB - 5-Day Work Week w/ Holidays																																								
	C.TEMP.1000	Install Raceways for Temporary & Permanent XFMR	8	18-Nov-25	01-Dec-25	16	SB - 5-Day Work Week w/ Holidays												Install Raceways for Temporary & Permanent XFMR																											
	C.TEMP.1100	SWIN - Request Additional ESID New Service	6	20-Nov-25	01-Dec-25	16	SB - 5-Day Work Week w/ Holidays												SWIN - Request Additional ESID New Service																											
	C.TEMP.1200	ONCOR - Provide New Service Temp Cabinet	24	24-Nov-25	31-Dec-25	16	SB - 5-Day Work Week w/ Holidays												ONCOR - Provide New Service Temp Cabinet																											
	C.TEMP.1500	ONCOR - Procure New Tab Box for FSG to Preinstall	37	24-Nov-25	22-Jan-26	18	SB - 5-Day Work Week w/ Holidays												ONCOR - Procure New Tab Box for FSG to Preinstall																											
	C.TEMP.1300	FSG - Install New Service Temp Cabinet (Provided by ONCOR w/	5	05-Jan-26	09-Jan-26	16	SB - 5-Day Work Week w/ Holidays												FSG - Install New Service Temp Cabinet (Provided by ONCOR w/ESID#)																											
	C.TEMP.1400	COP f - Overhead Raceway & Temp Service Inspection Tags	5	20-Jan-26	26-Jan-26	16	SB - 5-Day Work Week w/ Holidays												COP f - Overhead Raceway & Temp Service Inspection Tags																											
	C.TEMP.1600	FSG - Pre Install Tab Box & Pre Pull Service Wire	6	27-Jan-26	03-Feb-26	16	SB - 5-Day Work Week w/ Holidays												FSG - Pre Install Tab Box & Pre Pull Service Wire																											
	C.TEMP.1700	ONCOR - Install Relocate Existing Transformer	1	04-Feb-26	04-Feb-26	16	SB - 5-Day Work Week w/ Holidays												ONCOR - Install Relocate Existing Transformer																											
Electrical Duct Bank Relocation		60	05-Feb-26	30-Apr-26	69	SB - 5-Day Work Week w/ Holidays																																								
	C.RELOC.1000	Updated ONCOR Review and Approval (Finalized Design)	4	05-Feb-26	10-Feb-26	69	SB - 5-Day Work Week w/ Holidays												Updated ONCOR Review and Approval (Finalized Design)																											
	C.RELOC.1010	Order Precast Switchgear Pad	29	11-Feb-26	24-Mar-26	69	SB - 5-Day Work Week w/ Holidays												Order Precast Switchgear Pad																											
	C.RELOC.1020	Sawcut & Heavy Excavation Trench for New Duct Bank Run	15	19-Feb-26	11-Mar-26	69	SB - 5-Day Work Week w/ Holidays												Sawcut & Heavy Excavation Trench for New Duct Bank Run																											
	C.RELOC.1030	Hydro-Jet Excavation at Existing Duct Bank	5	19-Mar-26	25-Mar-26	69	SB - 5-Day Work Week w/ Holidays												Hydro-Jet Excavation at Existing Duct Bank																											
	C.RELOC.1040	Install Precast Switchgear Pad	5	26-Mar-26	01-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Install Precast Switchgear Pad																											
	C.RELOC.1050	Install Duct Bank Conduits	10	26-Mar-26	08-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Install Duct Bank Conduits																											
	C.RELOC.1060	Underground Inspections (ONCOR Conduit Bank)	2	07-Apr-26	08-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Underground Inspections (ONCOR Conduit Bank)																											
	C.RELOC.1070	Backfill Trench	5	08-Apr-26	14-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Backfill Trench																											
	C.RELOC.1080	Intercept Existing Electrical Duct Bank	1	15-Apr-26	15-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Intercept Existing Electrical Duct Bank																											
	C.RELOC.1090	Extend Duct Bank Conduits & Repair Sleeves	1	15-Apr-26	15-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Extend Duct Bank Conduits & Repair Sleeves																											
	C.RELOC.1100	ONCOR-Pull New Service to Building 2 and 3	1	16-Apr-26	16-Apr-26	69	SB - 5-Day Work Week w/ Holidays												ONCOR-Pull New Service to Building 2 and 3																											
	C.RELOC.1110	Pourback & Repair Concrete	10	17-Apr-26	30-Apr-26	69	SB - 5-Day Work Week w/ Holidays												Pourback & Repair Concrete																											
Electrical Yard Concrete Pads		56	30-Jan-26	20-Apr-26	112	SB - 5-Day Work Week w/ Holidays																																								
	C.PADS.1000	Sawcut & Trench for New Transformer Pads	5	30-Jan-26	05-Feb-26	112	SB - 5-Day Work Week w/ Holidays												Sawcut & Trench for New Transformer Pads																											
	C.PADS.1010	Remove Top Soil Requirements	10	06-Feb-26	20-Feb-26	112	SB - 5-Day Work Week w/ Holidays												Remove Top Soil Requirements																											
	C.PADS.1020	Drill & Pour Piers & Install Rebar	5	23-Feb-26	27-Feb-26	112	SB - 5-Day Work Week w/ Holidays												Drill & Pour Piers & Install Rebar																											
	C.PADS.1030	Extend Underground Conduit Bank	10	02-Mar-26	13-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Extend Underground Conduit Bank																											
	C.PADS.1040	Connect Conduits to New Service Infrastructure	5	16-Mar-26	20-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Connect Conduits to New Service Infrastructure																											
	C.PADS.1050	Install Grounding Bars	3	18-Mar-26	20-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Install Grounding Bars																											
	C.PADS.1060	Underground Inspections	3	23-Mar-26	25-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Underground Inspections																											
	C.PADS.1080	Form Concrete Pads and Install Rebar	6	24-Mar-26	31-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Form Concrete Pads and Install Rebar																											
	C.PADS.1070	Backfill Trench	3	25-Mar-26	27-Mar-26	112	SB - 5-Day Work Week w/ Holidays												Backfill Trench																											
	C.PADS.1090	QA/QC Inspections/3rd Party Review	2	30-Mar-26	31-Mar-26	112	SB - 5-Day Work Week w/ Holidays												QA/QC Inspections/3rd Party Review																											

Remaining Work

Negative (<0 TF)

Critical Work

Actual Work

Near Critical (1-10 TF)

Actual Level of Effort

Impacts

Impacted

Summary

Milestone

Critical Milestone

Pflugerville Parking Structure

All Activities

SWINERTON

Run Date :03-Sep-25

Data Date: 17-Feb-25

Page 9 of 22

Activity ID	Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
	C.PADS.1100	Install Precast Switchgear Pad	5	30-Mar-26	03-Apr-26	112	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Activity ID		Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
								F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	C.DCK.L4.P2.108	Pour - Lvl 4, Pour 2	1	29-May-26	29-May-26	10	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

[illegible]

Activity ID		Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
								F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	C.SPN.L1.1080	Pour Spandrels - Lvl 1, Pour 2	1	11-May-26	11-May-26	27	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

[illegible]

[illegible]

Activity ID		Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028			
								F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
Pflugerville Parking Structure All Activities	C.EXT. E1.1010	Facade Enhancements , East Elevation	15	14-Aug-26	03-Sep-26	2	SB - 5-Day Work Week w/ Holidays													Facade Enhancements , East Elevation																											
	NORTH ELEVATION		44	03-Aug-26	02-Oct-26	23	SB - 5-Day Work Week w/ Holidays																																								
	C.EXT.N1.1000	Sack & Patch Exterior , North Elevation	20	03-Aug-26	28-Aug-26	12	SB - 5-Day Work Week w/ Holidays													Sack & Patch Exterior , North Elevation																											
	C.EXT.N1.1010	Facade Enhancements , North Elevation	20	04-Sep-26	02-Oct-26	23	SB - 5-Day Work Week w/ Holidays													Facade Enhancements , North Elevation																											
	SOUTH ELEVATION		20	31-Aug-26	28-Sep-26	12	SB - 5-Day Work Week w/ Holidays																																								
	C.EXT.S1.1000	Sack & Patch Exterior , South Elevation	20	31-Aug-26	28-Sep-26	12	SB - 5-Day Work Week w/ Holidays													Sack & Patch Exterior , South Elevation																											
	WEST ELEVATION		15	29-Sep-26	19-Oct-26	12	SB - 5-Day Work Week w/ Holidays																																								
	C.EXT.W1.1000	Sack & Patch Exterior , West Elevation	15	29-Sep-26	19-Oct-26	12	SB - 5-Day Work Week w/ Holidays													Sack & Patch Exterior , West Elevation																											
	Power On Schedule		41	16-Jun-26	12-Aug-26	33	SB - 5-Day Work Week w/ Holidays																																								
	SDS-3/MDS-3		21	16-Jun-26	15-Jul-26	33	SB - 5-Day Work Week w/ Holidays																																								
	C.PWR.1000	SDS-3 Deliver to Jobiste	1	16-Jun-26	16-Jun-26	33	SB - 5-Day Work Week w/ Holidays													SDS-3 Deliver to Jobiste																											
	C.PWR.1010	MDS-3 Deliver to Jobsite	1	16-Jun-26	16-Jun-26	33	SB - 5-Day Work Week w/ Holidays													MDS-3 Deliver to Jobsite																											
	C.PWR.1020	SDS-3 Setup (Place on Housekeeping Pad)	2	17-Jun-26	18-Jun-26	33	SB - 5-Day Work Week w/ Holidays													SDS-3 Setup (Place on Housekeeping Pad)																											
	C.PWR.1030	MDS-3 Setup (Place on Housekeeping Pad	2	17-Jun-26	18-Jun-26	33	SB - 5-Day Work Week w/ Holidays													MDS-3 Setup (Place on Housekeeping Pad																											
	C.PWR.1040	MDS-3 Install and Complete Interior Pathway	4	19-Jun-26	24-Jun-26	33	SB - 5-Day Work Week w/ Holidays													MDS-3 Install and Complete Interior Pathway																											
	C.PWR.1050	SDS-3 Install and CompleteExterior Pathway	6	22-Jun-26	29-Jun-26	33	SB - 5-Day Work Week w/ Holidays													SDS-3 Install and CompleteExterior Pathway																											
	C.PWR.1060	Open 2500kVA-3 and Video Scope UG Pathway	1	23-Jun-26	23-Jun-26	33	SB - 5-Day Work Week w/ Holidays													Open 2500kVA-3 and Video Scope UG Pathway																											
	C.PWR.1065	Deliver UG Service Wire	1	29-Jun-26	29-Jun-26	33	SB - 5-Day Work Week w/ Holidays													Deliver UG Service Wire:																											
	C.PWR.1070	Pull Service Wire: 2500kVA-3 SDS-3	2	30-Jun-26	01-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Pull Service Wire: 2500kVA-3 SDS-3																											
	C.PWR.1068	Open 2500kVA-3 (daily)	2	30-Jun-26	01-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Open 2500kVA-3 (daily)																											
	C.PWR.1080	Terminate Service Wire: SDS-3	2	02-Jul-26	06-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Terminate Service Wire: SDS-3																											
	C.PWR.1090	Terminate Service Wire: 2500 kVA-3	2	02-Jul-26	06-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Terminate Service Wire: 2500 kVA-3																											
	C.PWR.1100	Deliver Primary Wire	1	02-Jul-26	02-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Deliver Primary Wire																											
	C.PWR.1110	Pull Primary Wire from SDS-3 to MDS-3	2	07-Jul-26	08-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Pull Primary Wire from SDS-3 to MDS-3																											
	C.PWR.1120	Terminate Primary Wire from SDS-3 to MDS-3	1	09-Jul-26	09-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Terminate Primary Wire from SDS-3 to MDS-3																											
	C.PWR.1130	Deliver Secondary Wire	1	09-Jul-26	09-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Deliver Secondary Wire																											
	C.PWR.1140	Pull Secondary Wire fro m SDS-3 to MDS-3	4	09-Jul-26	14-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Pull Secondary Wire fro m SDS-3 to MDS-3																											
	C.PWR.1150	Terminate Secondary Wire from SDS-3 to MDS-3	2	14-Jul-26	15-Jul-26	33	SB - 5-Day Work Week w/ Holidays													Terminate Secondary Wire from SDS-3 to MDS-3																											
	SDS-3/MDS-1		21	16-Jun-26	15-Jul-26	38	SB - 5-Day Work Week w/ Holidays																																								
	C.PWR.1160	SDS-3 Deliver to Jobiste	1	16-Jun-26	16-Jun-26	38	SB - 5-Day Work Week w/ Holidays													SDS-3 Deliver to Jobiste																											
	C.PWR.1170	MDS-3 Deliver to Jobsite	1	16-Jun-26	16-Jun-26	38	SB - 5-Day Work Week w/ Holidays													MDS-3 Deliver to Jobsite																											
	C.PWR.1180	SDS-3 Setup (Place on Housekeeping Pad)	2	17-Jun-26	18-Jun-26	38	SB - 5-Day Work Week w/ Holidays													SDS-3 Setup (Place on Housekeeping Pad)																											
	C.PWR.1190	MDS-3 Setup (Place on Housekeeping Pad	2	17-Jun-26	18-Jun-26	38	SB - 5-Day Work Week w/ Holidays													MDS-3 Setup (Place on Housekeeping Pad																											
	C.PWR.1200	MDS-3 Install and Complete Interior Pathway	4	19-Jun-26	24-Jun-26	38	SB - 5-Day Work Week w/ Holidays													MDS-3 Install and Complete Interior Pathway																											
	C.PWR.1210	SDS-3 Install and CompleteExterior Pathway	6	22-Jun-26	29-Jun-26	38	SB - 5-Day Work Week w/ Holidays													SDS-3 Install and CompleteExterior Pathway																											
	C.PWR.1220	Open 2500kVA-3 and Video Scope UG Pathway	1	23-Jun-26	23-Jun-26	38	SB - 5-Day Work Week w/ Holidays													Open 2500kVA-3 and Video Scope UG Pathway																											
	C.PWR.1320	Deliver UG Service Wire	1	29-Jun-26	29-Jun-26	38	SB - 5-Day Work Week w/ Holidays													Deliver UG Service Wire:																											
	C.PWR.1230	Pull Service Wire: 2500kVA-3 SDS-3	2	30-Jun-26	01-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Pull Service Wire: 2500kVA-3 SDS-3																											
	C.PWR.1330	Open 2500kVA-3 (daily)	2	30-Jun-26	01-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Open 2500kVA-3 (daily)																											
	C.PWR.1240	Terminate Service Wire: SDS-3	2	02-Jul-26	06-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Terminate Service Wire: SDS-3																											
C.PWR.1250	Terminate Service Wire: 2500 kVA-3	2	02-Jul-26	06-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Terminate Service Wire: 2500 kVA-3																												
C.PWR.1260	Deliver Primary Wire	1	02-Jul-26	02-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Deliver Primary Wire																												
C.PWR.1270	Pull Primary Wire from SDS-3 to MDS-3	2	07-Jul-26	08-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Pull Primary Wire from SDS-3 to MDS-3																												
C.PWR.1280	Terminate Primary Wire from SDS-3 to MDS-3	1	09-Jul-26	09-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Terminate Primary Wire from SDS-3 to MDS-3																												
C.PWR.1290	Deliver Secondary Wire	1	09-Jul-26	09-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Deliver Secondary Wire																												
C.PWR.1300	Pull Secondary Wire fro m SDS-3 to MDS-3	4	09-Jul-26	14-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Pull Secondary Wire fro m SDS-3 to MDS-3																												
C.PWR.1310	Terminate Secondary Wire from SDS-3 to MDS-3	2	14-Jul-26	15-Jul-26	38	SB - 5-Day Work Week w/ Holidays													Terminate Secondary Wire from SDS-3 to MDS-3																												
Test and Inspect		20	16-Jul-26	12-Aug-26	33	SB - 5-Day Work Week w/ Holidays																																									
C.TEST.1000	MDS-3 Breaker Testing	5	16-Jul-26	22-Jul-26	33	SB - 5-Day Work Week w/ Holidays													MDS- 3 Breaker Testing																												
Remaining Work Negative (<0 TF) Critical Work Actual Work Near Critical (1-10 TF) Actual Level of Effort Impacts Impacted Summary Milestone Critical Milestone							Pflugerville Parking Structure All Activities												SWINERTON 												Run Date :03-Sep-25 Data Date: 17-Feb-25 Page 21 of 22																

Activity ID		Activity Name	OD	Start	Finish	TF	Calendar	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
								F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
	C.TEST.1010	MDS- 2 Breaker Testing	5	23-Jul-26	29-Jul-26	33	SB - 5-Day Work Week w/ Holidays																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												