## 10/11/2019

General Capital Reserve Projects							
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost	
Heritage Park Parking Expansion	Expansion of paving of the existing gravel parking lot.	\$ 175,000.00		Other	Winter 2020		
Creekside Park	Improvement to access, installation of new playground equipment	\$ 150,000.00	\$ -	Design	Jul-05		
Stone Hill Splash Pad	Installation of splash pad at Stone Hill Park	\$ 250,000.00	\$ -	Design	Spring 2020		
Gilleland Creek Pool Building Replacements	Removal of existing house and restroom building. New bath house & guard house, improved access and pool entry.	\$ 741,000.00	\$ -	Design	Spring 2020		
Heritage Park Electronic Sign	Replacement of park sign with electronic message sign	\$ 45,281.75	\$ -	Construction	Winter 2020		
Total GCR Budget		\$ 1,361,281.75	-			\$ -	

PCDC Funded Projects							
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost	
N/A							
Total PCDC Budget		\$ -	\$ -			\$ -	

Bond Funded Projects								
Project Name	Project Description	Es	timated budget		Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Wilbarger Creek Park	Development of undeveloped parkland according to the Rvi Study.	\$	2,000,000.00	\$	583,377.67	Construction	May-20	
Lake Pflugerville	First phase development in accordance with the approved Master Plan.	\$	3,600,000.00	\$	443,602.40	Design	Package A- summer 2020	
Total Bond Budget		\$	5,600,000.00	\$	1,026,980.07			\$ -

Deutschen Pfest Funded Projects							
					Estimated		
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Completion	Actual Project Cost	
N/A					TBD		
Total D Pfest Budget		\$ -	-			\$ -	

"Other" Funded Projects						
					Estimated	
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Completion	Actual Project Cost
N/A						
Total "Other" Budget		\$ -	\$ -			\$ -

Total Parks CIP Budget \$ 6,961,281.75 \$ 1,026,980.07 \$ -

Source, do not de Project Status Awaiting Funding Master Planning

Design
Construction
Complete
Substantially Complete
Other

## elete

**;** 

Active Pa	Parks & Recreation CIP Projects						
Project Name	Esti	mated budget	Funding Source(s)	Project Status			
Creekside Park Improvement	\$	150,000	CO Bond	Design			
Stone Hill Splash Pad	\$	250,000	CO Bond	Design			
Wilbarger Creek Park - Phase 1	\$	2,000,000	GO Bonds	Design			
Lake Pflugerville Park - Phase 1	\$	3,600,000	Go Bonds	Other			
Heritage Park Parking Improvement	\$	175,000	CO Bond	Bidding			
Heritage Park Electronic Sign	\$	45,282	CO Bond	Construction			
Gilleland Creek Pool Building Replacements	\$	741,000	Reserve, CO's	Other			
Total	\$	6,961,282					

## Estimated Completion

Jul-05

Spring 2020

May-20

Summer 2020

Winter 2020

Winter 2020

Spring 2020

15671845

633155

16305000