

General Capital Reserve Projects						
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Pfluger Park Restroom	Replacement of the existing Pfluger Park Restroom Structure.	\$ 396,152.18	\$ 385,008.39	Complete	Nov-17	
Bohls House Renovations	Renovations to Bohls House & Rec Center for Staff Offices and expanded Senior Center space.	\$ 650,000.00	\$ 75,407.97	Other	n/a	
Gilleland Creek Pool Renovations	Renovation of Gilleland Creek Pool for safety and health code compliance.	\$ 833,500.00	\$ 396,628.80	Construction	May-18	
Gilleland Creek Pool Building Replacements	Replacement of the existing Pool House and Bath House at Gilleland Creek Pool.	\$ 1,079,100.00	\$ 3,750.00	Other	TBD	
Commission's 2016 Project	Addition of various site amenities to various park. North Park Playground Replacement, Moose Park & Geneva's Park Improvements.	\$ 220,000.00	\$ 103,104.39	Construction	Mar-18	
<b>Total GCR Budget</b>		<b>\$ 3,178,752.18</b>	<b>\$ 963,899.55</b>			<b>\$ -</b>

PCDC Funded Projects						
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Pfluger Park Playground	Replacement of the Pfluger Park Playground and accessibility improvements.	\$ 240,000.00		Construction	May-18	
<b>Total PCDC Budget</b>		<b>\$ 240,000.00</b>	<b>\$ -</b>			<b>\$ -</b>

Bond Funded Projects						
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Trails	Various trail segments across town.	\$ 1,000,000.00	\$ 1,090,666.71	Complete	Dec-17	
Community Park/Sports Complex	New Community Level Park that will include a sports complex and various amenities for active and nature based recreation.	\$ 16,305,000.00	\$ 9,071,370.79	Construction	Aug-18	
Stone Hill Park	Development of undeveloped parkland according to the Rvi Study.	\$ 2,172,500.00	\$ 2,281,047.70	Construction	Mar-18	
Wilbarger Creek Park	Development of undeveloped parkland according to the Rvi Study.	\$ 2,000,000.00	\$ 535,622.88	Design	Oct-18	
Lake Pflugerville	First phase development in accordance with the approved Master Plan.	\$ 3,600,000.00		Other	TBD	
<b>Total Bond Budget</b>		<b>\$ 25,077,500.00</b>	<b>\$ 12,978,708.08</b>			<b>\$ -</b>

Deutschen Pfest Funded Projects						
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Pfluger Park Dog Park	Development of a small dog park between Pfluger Park and Pfennig Park.	\$ 45,000.00		Other	TBD	
<b>Total D Pfest Budget</b>		<b>\$ 45,000.00</b>	<b>\$ -</b>			<b>\$ -</b>

"Other" Funded Projects						
Project Name	Project Description	Estimated budget	Spent-to-Date	Project Status	Estimated Completion	Actual Project Cost
Gilleland Creek Trail Project	TPWD Grant and Deutschen Pfest (\$172.5K & \$57.5K) funded project that will close gap in Gilleland Creek Trail near Swenson Farms Rd.	\$ 356,957.27	\$ 339,595.06	Complete	Mar-18	
<b>Total "Other" Budget</b>		<b>\$ 356,957.27</b>	<b>\$ 339,595.06</b>			<b>\$ -</b>

<b>Total Parks CIP Budget</b>		<b>\$ 28,898,209.45</b>	<b>\$ 14,282,202.69</b>			<b>\$ -</b>
-------------------------------	--	-------------------------	-------------------------	--	--	-------------