

Change Order No. 01

Project Name: North Travis County MUD #5 Water Distribution Project	Owner's Project No.:
Project Owner and Address: City of Pflugerville 100 E. Main Street P O BOX 589 Pflugerville, TX 78691-0589	Date of Issuance:
Project Contractor and Address: Protia Construction Inc & Protia Inc, JV P.O. Box 342195 Austin, TX 78734	Date of Contract:
	Contract Period: 180 days



It is agreed to modify the Contract referred to above as follows:

Item #	Description Of Changes	Add/Deduct from Contract	Change in Contract Price	Change in Contract Time
Revise pipe installation from Sta. 30+14 – Sta. 33+26 to be installed by trenchless construction methods in lieu of open-cut construction.				
2	Right-of-Way Preparation			0
10	Pipe, 24-inch DI Class 200, including excavation and backfill	(98 LF) at \$99.50 per LF	(\$9,751)	0
11	Pipe, 24-inch DI Class 200 restrained joint, including excavation and backfill	88 LF at \$129.00 per LF	\$11,352	0
16	Ductile Iron Fittings	(2.69 Tons) at \$10,000.00 per Ton	(\$26,900.00)	0
17	Jacking or Boring 36-inch Steel Encasement Pipe, including excavation and backfill of boring and receiving pits	298 LF at \$650.00 per LF	\$193,700	0
32	Trench Safety Protection	(191 LF) at \$1.00 per LF	(\$191)	0
48	Rock Berm	(314 LF) at \$23.00 per LF	(\$7,222)	0
Change all fittings from compact to full-body fittings.				
18	Ductile Iron Fittings	13.09 TON at \$10,000.00 per TON	\$130,900.00	0
Revise profile of WSS-1 (Pflugerville Parkway) to get under existing Storm Drain Box Culvert				
16	Jacking or Boring 18-inch Steel Encasement Pipe, including excavation and backfill of boring and receiving pits	45 LF at \$370.00 per LF	\$16,650	0
30	Combination Air Release Valve, 2-inch Dia., w/ manhole	1 EA at \$4,800 per EA	\$4,800	0
Difference Net =		N/A	\$313,338.00	

Summary: It is agreed to modify the Contract referred to above as follows:

Contract Price prior to this Change Order: \$2,024,301.00	Contract Time prior to this Change Order Substantial (days and date): <u>180</u> Final (days and date): <u>180</u>
Net Increase (decrease) of this Change Order: \$313,338.00	Net Increase (decrease) of this Change Order <u>0</u> days
Revised Contract Price with all approved Change Orders: \$2,337,639.00	Revised Contract Time with all approved Change Orders Substantial (days and date): <u>180</u> Final (days and date): <u>180</u>

The changes included in this Change Order are to be accomplished in accordance with the terms, stipulations and conditions of the original Contract as though included therein.


 Accepted for Contractor by: John R. Hughes, Protia, Inc.

 Recommended for Approval by: Dan Franz, P.E., City Engineer

6/24/2015
 Date:
 6/24/15
 Date:

Approved for Owner by: Brandon Wade, City Manager

Attest:

Date:

Approved for Owner by: (Other - when required)

Date:

Distribution: Contractor _____ File _____ Field _____ Owner _____ Other _____