



Wilbarger Creek Park Project Change Order No. 1

- **Financial Impact**

- Original Contract Price: \$1,595,000.00
- Change Order No. 1: \$56,468.40
- Revised Total Contract Price: \$1,651,468.40

- **Schedule Impact**

- Added Days: 135 days
- Revised Substantial Completion: October 15, 2020
- Revised Final Completion: November 15, 2020





Wilbarger Creek Park Project Change Order No. 1

Scope Items

City Requested Changes:

- 26 Pier foundations for light poles
- LED solar light fixtures

Field Design Changes:

- Tree removal
- Additional Grading
- Permanent erosion control
- Culvert size adjustment
- Area inlet adjustment
- Irrigation valve relocation
- 6" wastewater connection adjustment
- Trail route adjustment
- Coordination with third party vendors



Value Engineering:

- Restroom foundation adjustment
- 2" water connection adjustment
- Cast in place concrete seatwall



Staff recommends approving a Change Order in the amount of \$56,468.40 and 135 additional days for the construction contract for the Wilbarger Creek Park Project with QA Construction Services, Inc. and authorize the City Manager to execute the same.